


LOCUS MAP
SCALE: ±1"=2,000'

GRAVEL AND EARTH REMOVAL PLAN

G2 HOLDINGS, LLC

KEENE TAX MAP 215 LOTS 7 & 8
SULLIVAN TAX MAP 5 LOTS 46 & 46-1
57 ROUTE 9
KEENE, NEW HAMPSHIRE
CHESHIRE COUNTY















OWNER & APPLICANT:

G2 HOLDINGS, LLC 250 NORTH STREET JAFFREY, NH 03452 (603) 325-8457

CIVIL ENGINEER:

GRANITE ENGINEERING, LLC 150 DOW STREET, TOWER 2, STE 421 MANCHESTER, NH 03101 (603) 518-8030

WETLAND SCIENTIST:

ECOSYSTEMS LAND PLANNING 36 DUNKLEE STREET CONCORD, NH 03301 (603) 224-6244

SURVEYOR:

SMITH & POSPESIL LAND SURVEYING, PLLC 240 QUEBEC ROAD LYMAN, NH 03585 (603) 838-6494

SOIL SCIENTIST:


HURLEY ENVIRONMENTAL AND LAND PLANNING, LLC.
P.O. BOX 356
EPSOM, NH 03234
(603) 583-1745

HYDROGEOLOGIST:

FRONTIER GEOSERVICES, LLC. 127 OLD WARNER ROAD BRADFORD, NH 03221 (603) 748-37155

SHEET NO.	TABLE OF CONTENTS
1	OVERVIEW PLAN
2-3	EXISTING CONDITIONS PLAN WITH BOUNDARY LINES
4	CONTEXT PLAN
5-10	EXCAVATION, DRAINAGE & EROSION CONTROL PLAN
11-16	IMPACT CONTROL & MONITORING PLAN
17	MONITORING PLAN
18–19	RECLAMATION PLAN
20-23	DETAILS





	REVISIONS								
No.	DATE	COMMENTS	BY						
1	12/20/24	PROJECT SUBMITTAL	JD						
2	2/3/25	REVISED PER CITY COMMENTS	JD						
3	5/9/25	REVISED PER CITY COMMENTS	JD						
4	7/9/25	REVISED PER CITY COMMENTS	JD						
5	7/24/25	ADDITIONAL WELL LOCATIONS	JD						
6	8/11/25	REVISED PER CITY COMMENTS	JD						

|-|a|b|4|b|c

civil engineering • land planning • municipal services

Dow Street, Tower 2, Suite 421

New Hampshire 03101 603.518.8030

www.GraniteEng.com


LOCATION


KEENE TAX MAP 215 LOTS 7 & 8 SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9 **KEENE & SULLIVAN, NEW HAMPSHIRE** CHESHIRE COUNTY


GORDON SERVICES KEENE


OVERVIEW PLAN

23-0201-1 MAY 9, 2025 1 OF 23










	BY	ar	ar	ar	ar	ar	ar			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	1	2	3	4	2	9			

PROJECT No.	DATE:	SCALE:
23-0201-1	MAY 9, 2025	HORIZ
SHEET:	5 OF 23	HORIZ. 1"=50'



15. IN NO WAY ARE THOSE TEMPORARY EROSION CONTROL MEASURES INDICATED ON THESE PLANS TO BE CONSIDERED ALL INCLUSIVE. THE CONTRACTOR SHALL USE JUDGEMENT IN INSTALLING SUPPLEMENTARY EROSION CONTROL MEASURES WHERE AND WHEN SPECIFIC SITE

16. GRADED AREAS SHALL BE VEGETATED TO INSURE EROSION CONTROL BY SEEDING, MULCHING, AND FERTILIZING. DISTURBED AREAS SHALL BE

17. GRADING SHALL NOT EXCEED A RATIO OF 3 HORIZONTAL TO 1 VERTICAL WITHOUT SPECIAL EROSION CONTROL MEASURES. NETTING OR SIMILAR

MATERIAL SHALL BE PROVIDED ON SLOPES WITH A RATIO GREATER THAN 3:1 WHILE GROUND COVER IS BEING ESTABLISHED.

CONDITIONS AND/OR CONSTRUCTION METHODOLOGIES MAY WARRANT.

PLANTED WITH SUITABLE PLANT MATERIALS.

LOAM & SEED ALL

DISTURBED AREAS (TYP.)

	BY	ar	ar	ar	<u>ar</u>	ar	ar			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/2/72	5/9/55	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	2	9			


GRANITE

civil engineering • land planning • municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101

www.GraniteEng.com

603.518.8030



LOCATION KEENE TAX MAP 215 LOTS 7 & 8 **SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9 KEENE & SULLIVAN, NEW HAMPSHIRE** CHESHIRE COUNTY

GORDON SERVICES KEENE


EXCAVATION, **DRAINAGE & EROSION** CONTROL PLAN

GRAPHIC SCALE

(IN FEET)

1 inch = 50 ft.

23-0201-1 MAY 9, 2025 SHEET: 6 OF 23



EXCAVATION NOTES:


KEENE PERIOD 3 — EXCAVATION AREA: 2.14 AC, EXCAVATION PERIMETER: 3,780 FT

16,450 CU.YD. CUT, DECEMBER 2029 — JANUARY 2030

SULLIVAN PERIOD 4 — EXCAVATION AREA: 0.39 AC, EXCAVATION PERIMETER: 947 FT

939 CU.YD. CUT, FEB 2030 — MARCH 2030

ALL INSPECTION AND MAINTENANCE ACTIVITIES AS WELL AS ADVERSE IMPACTS IDENTIFIED DURING INSPECTIONS AND ACTIONS TAKEN TO REMEDIATE THEM SHALL BE RECORDED IN A LOG KEPT ON SITE.



<u>LEGEND</u>

ABUTTER LINE
PROPERTY LINE
EXCAVATION SETBACK LINE
EXISTING EDGE OF PAVEMENT
EXISTING EDGE OF GRAVEL
WETLANDS BOUNDARY
WETLAND BUFFER
PROPOSED EDGE OF GRAVEL
PERIOD LINE
EX./PROP. TREELINE
PROP. GRADE LINE
EX. MAJOR CONTOUR
EX. MINOR CONTOUR
RIP RAP

EX./PROP. HEADWALL

EX. DRAINAGE LINE

STONE CHECK DAM LIMITS OF CLEARING X X X X X SILT FENCE


PROP. DRAINAGE LINE


STABILIZED CONSTRUCTION EXIT

STAGING AND STOCKPILE AREA

EROSION CONTROL BLANKET







		REVISIONS	
No.	DATE	COMMENTS	BY
_	12/20/24	PROJECT SUBMITTAL	an
2	2/3/25	REVISED PER CITY COMMENTS	an Or
3	5/9/25	REVISED PER CITY COMMENTS	ar
4	7/9/25	REVISED PER CITY COMMENTS	ar
2	7/24/25	ADDITIONAL WELL LOCATIONS	۵r
9	8/11/25	REVISED PER CITY COMMENTS	ar

G2 HOLDINGS, LLC 250 NORTH STREET JAFFREY, NH 03452


GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

0 Dow Street, Tower 2, Suite 421 Manchester, New Hampshire 03101

-----C---it-F-----

603.518.8030



LOCATION:

KEENE TAX MAP 215 LOTS 7 & 8

SULLIVAN TAX MAP 5 LOTS 46 & 46-1

57 ROUTE 9

KEENE & SULLIVAN, NEW HAMPSHIRE

CHESHIRE COUNTY

PROJECT:


GORDON SERVICES

KEENE

DRAINAGE & EROSION
CONTROL PLAN


PROJECT No. DATE:
23-0201-1 MAY 9, 2025
SHEET:
7 OF 23
SCALE:
HORIZ.
1"=50'


P:\3\2302011\dwg\Production Plans\2302011-SITE.dwg, 8/7/2025 11:5



	B	ar	9	ar	∃r	Jr	gr			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/52	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	1	2	3	4	5	9			

PROJECT No.		SCALE:
23-0201-1	MAY 9, 2025	HORIZ.
SHEET:	3 OF 23	HORIZ. 1"=50'





	BY	ar	9	ar	마	<u>ar</u>	마			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	2	9			


32 HOLDINGS, LLC 250 NORTH STREET AFFREY, NH 03452

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

50 Dow Street, Tower 2, Suite 421 Manchester, New Hampshire 03101

603.518.8030



LOCATION:

KEENE TAX MAP 215 LOTS 7 & 8

SULLIVAN TAX MAP 5 LOTS 46 & 46-1

57 ROUTE 9

KEENE & SULLIVAN, NEW HAMPSHIRE

CHESHIRE COUNTY


PROJECT:

GORDON SERVICES

KEENE

DRAINAGE & EROSION
CONTROL PLAN

PROJECT No.		SCALE:
23-0201-1	MAY 9, 2025	HORIZ.
SHEET:	9 OF 23	1"=50'
	3 6, 20	



GRANITE

 REVISIONS

 DATE
 COMMENTS
 BY

 12/20/24
 PROJECT SUBMITTAL
 JD

 2/3/25
 REVISED PER CITY COMMENTS
 JD

 5/9/25
 REVISED PER CITY COMMENTS
 JD

 7/24/25
 ADDITIONAL WELL LOCATIONS
 JD

 8/11/25
 REVISED PER CITY COMMENTS
 JD

 8/11/25
 REVISED PER CITY COMMENTS
 JD


WNEK AFFLICANI:
12 HOLDINGS, LLC
150 NORTH STREET
AFFREY, NH 03452

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

Dow Street, Tower 2, Suite 421 Manchester, New Hampshire 03101 603.518.8030

www.GraniteEng.com



LOCATION:

KEENE TAX MAP 215 LOTS 7 & 8

SULLIVAN TAX MAP 5 LOTS 46 & 46-1

57 ROUTE 9

KEENE & SULLIVAN, NEW HAMPSHIRE

CHESHIRE COUNTY

PROJECT:

GORDON SERVICES


KEENE


DRAINAGE & EROSION
CONTROL PLAN

PROJECT No. DATE:
23-0201-1 MAY 9, 2025

SHEET:
10 OF 23

SCALE:
HORIZ.
1"=50'





NOISE IMPACT CONTROL AND MONITORING NOTES:

1. NOISE LEVELS GENERATED FROM EXCAVATION ACTIVITIES SHALL NOT EXCEED BACKGROUND AMBIENT "A" WEIGHTED SOUND PRESSURE LEVEL EXCEEDED 90% OF THE TIME DURING THE SOUND LEVEL SAMPLING PERIOD. (HEREINAFTER 'DB(A) L(90)') BY MORE THAN 10 DB(A) AND IN ANY EVENT SHALL NOT EXCEED 55 DB(A) HEREINAFTER 'L(MAX)').

MÒNITÓRING DEVICES. ALL SOUND LEVEL MONITORING DEVICES SHALL MEET AMERICAN NATIONAL STANDARDS INSTITUTE S 1.4 TYPE 1 OR 2 STANDARDS, WITH THE DEVICE SET TO 'FAST' RESPONSE. MONITORING DEVICES SHALL BE PROPERLY CALIBRATED AND MAINTAINED IN GOOD WORKING ORDER. MONITORING DEVICES SHALL INCLUDE DATA RECORDING CAPABILITIES THAT ENABLE CONTINUOUS DOCUMENTATION OF SOUND LEVELS DURING THE OPERATING DAY.

MONITORING LOCATIONS. SOUND LEVELS SHALL BE MONITORED FROM AT LEAST 2 LOCATIONS AS DETERMINED BY THE COMMUNITY DEVELOPMENT DIRECTOR, OR THEIR DESIGNEE, WITH THE ADVICE OF OTHER CITY STAFF AND THE PLANNING BOARD'S CONSULTANT.

A. IF A MONITORING LOCATION IS SELECTED AT A POINT BEYOND THE PROPERTY BOUNDARY, WRITTEN PERMISSION TO USE THAT LOCATION FOR MONITORING SHALL BE OBTAINED FROM THE PROPERTY OWNER OF THE MONITORING SITE.

B. AS NOISE-GENERATING EQUIPMENT IS RELOCATED WITHIN THE APPROVED EXCAVATION PERIMETER, NEW MONITORING LOCATIONS MAY BE SELECTED TO HELP ENSURE CONTINUED COMPLIANCE WITH THE NOISE STANDARD.

C. THE EXCAVATION OPERATOR SHALL MAINTAIN A LOG OF ALL MONITORING ACTIVITIES INDICATING THE DATE, TIME PERIOD AND LOCATION OF THE RECORDED MEASUREMENTS; THE OPERATIONS BEING PERFORMED ON THE SITE AT THE TIME OF MONITORING; THE WEATHER CONDITIONS AT THE TIME OF THE MEASUREMENT, INCLUDING TEMPERATURE, WIND DIRECTION, WIND SPEED, CLOUD COVER AND PRECIPITATION; AND THE RESULTS OF THE MONITORING, INCLUDING A GRAPH OF THE CONTINUOUS MONITORING RECORD, THE CALCULATED A WEIGHTED SOUND PRESSURE LEVEL EXCEEDED 90% OF THE MEASUREMENT TIME (HEREINAFTER 'DB(A) L(90)') AND THE CALCULATED MAXIMUM DB(A) SOUND LEVEL (HEREINAFTER 'L(MAX)').

AMBIENT SOUND LEVELS: THE BACKGROUND AMBIENT SOUND LEVELS SHALL BE MEASURED PRIOR TO THE COMMENCEMENT OF THE INITIAL OPERATION.

A. THE BACKGROUND SOUND LEVELS SHALL BE MEASURED ON THE DB(A) SCALE, BY RECORDING CONTINUOUS MEASUREMENTS DURING PROPOSED OPERATING HOURS OVER 5 CONSECUTIVE BUSINESS DAYS PRIOR TO THE COMMENCEMENT OF SITE PREPARATION ACTIVITIES, AND CALCULATING THE DB(A) L(90) FOR THE ENTIR MONITORING PERIOD. SUCH MEASUREMENTS SHALL BE PERFORMED BY A HAZARDOUS AND TOXIC SPILL RESPONSE NOTES: CONSULTANT HIRED BY THE PLANNING BOARD AT THE APPLICANT'S EXPENSE.

B. THE APPLICANT/OPERATOR MAY REQUEST THAT THE BACKGROUND SOUND LEVEL BE ' RE-MEASURED. SUCH RE-MEASUREMENT SHALL BE DONE AT A TIME SELECTED BY 2 THE COMMUNITY DEVELOPMENT DIRECTOR IN CONSULTATION WITH THE APPLICANT 1 AND A CONSULTANT HIRED BY THE PLANNING BOARD TO PERFORM THE MEASUREMENT AT THE APPLICANT'S EXPENSE.

ONGOING MONITORING: THE APPLICANT SHALL MONITOR AT THE SELECTED MONITORING LOCATIONS THE SOUND LEVELS GENERATED BY THE OPERATION, AS FOLLOWS. A. ON AN ANNUAL BASIS, AT A TIME SELECTED BY THE COMMUNITY DEVELOPMENT DIRECTOR, PREVENT SPILLS AND OVERFILLING.

IN CONSULTATION WITH THE APPLICANT, SOUND LEVELS SHALL BE MONITORED AND RECORDED CONTINUOUSLY DURING OPERATING HOURS FOR A PERIOD OF NOT LESS THAN 20 CONSECUTIVE OPERATING DAYS. MONITORING SHALL BE MADE USING THE DB(A) SCALE AND THE DB(A) L(90) DURING THE OPERATING HOURS FOR EACH DAY AND THE L(MAX) SOUND LEVEL THROÙGHOUT EACH DAY SHALL BE CALCULATED AND ENTERED INTO Á NOISE MONITORING LOG MAINTAINED BY THE APPLICANT.

B. AT ANY TIME WHEN NEW OR ADDITIONAL NOISE GENERATING EQUIPMENT IS PLACED INTO OPERATION FOLLOWING THE INITIAL 20-DAY MONITORING PERIOD, OR WHEN NOISE GENERATING EQUIPMENT IS RELOCATED WITHIN THE APPROVED EXCAVATION PERIMETER. SOUND LEVELS SHALL ALSO BE MONITORED CONTINUOUSLY AND RECORDED DURING OPERATING HOURS FOR A PERIOD OF NOT LESS THAN 5 CONSECUTIVE OPERATING DAYS. THE DB(A) L(90) DURING THE OPERATING HOURS FOR EACH DAY AND THE L(MAX) SOUND LEVEL THROUGHOUT EACH DAY SHALL BE CALCULATED AND ENTERED INTO A NOISE

C. WHEN NEW OR ADDITIONAL NOISE GENERATING EQUIPMENT OR ACTIVITIES INCLUDING BUT NOT LIMITED TO DRILLING OR BLASTING ACTIVITIES WERE NOT MEASURED DURING THE INITIAL 20-DAY MONITORING PERIOD AND ARE TO BE USED ONLY FOR SHORT DURATIONS RANGING FROM A PERIOD OF HOURS TO SEVERAL DAYS, NOT EXCEEDING 5 OPERATING DAYS, SOUND LEVELS SHALL BE MONITORED AND RECORDED CONTINUOUSLY FOR THE DURATION OF THE

MONITORING LOG MAINTAINED BY THE APPLICANT.

LAND DEVELOPMENT CODE.

D. IN THE EVENT THAT THE MEASUREMENTS EXCEED THE NOISE STANDARDS IN THIS ARTICLE, THE APPLICANT SHALL BRING THE OPERATION INTO COMPLIANCE BY REDUCING THE NUMBER OF SOUND SOURCES CONTRIBUTING TO THE SOUND LEVEL, BY RELOCATING EQUIPMENT ON THE SITE, BY ADDING NOISE ATTENUATING STRUCTURES AROUND OR ATTACHMENTS TO THE EQUIPMENT, OR BY TAKING WHATEVER OTHER ACTIONS MAY BE NECESSARY TO BRING THE OPERATION INTO COMPLIANCE. a) ANY CORRECTIVE ACTION TAKEN SHALL BE CLEARLY DESCRIBED IN THE NOISE MONITORING

LOG ALONG WITH A RECORD OF THE NOISE LEVEL MEASUREMENTS BEFORE AND AFTER b)ADDITIONAL NOISE LEVELS SHALL BE MONITORED FOR NO LESS THAN 5 CONSECUTIVE DAYS

AFTER THE CORRECTIVE ACTION IS TAKEN.

COMPLAINTS REGARDING THE LEVEL OF NOISE GENERATED FROM EXCAVATION OPERATIONS

SHALL BE RESOLVED PER THE PROCEDURES OUTLINED IN 24.3.15.E OF THE CITY OF KEENE

1. SPILL CONTROL PRACTICES ARE OUTLINED IN THE STORMWATER POLLUTION PREVENTION

THE CHEMICALS EMPLOYED ON-SITE WILL VARY THROUGHOUT THE EXCAVATION PROCESS, PRIMARILY CONSISTING OF PETROLEUM-BASED OILS, LUBRICANTS, AND GASOLINE-BASED FUELS. THESE SUBSTANCES MUST BE STORED SECURELY IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS AND MUST BE ACCOMPANIED BY MATERIAL SAFETY DATA SHEETS AND SPILL RESPONSE MATERIALS. STRICT PRECAUTIONS MUST BE TAKEN DURING ON-SITE FUELING OPERATIONS TO

<u>DUST CONTROL & MONITORING NOTES:</u>

HE SITE SHALL OPERATE IN A MANNER THAT PREVENTS FUGITIVE DUST EMISSIONS PUSUANT TO NEW HAMPSHIRE CODE OF ADMINISTRATIVE RULES ENV-A 1002, FUGITIVE 2. DUST CONTROL PRACTICES ARE OUTLINED IN THE STORMWATER POLLUTION PREVENTION

PLANS (SWPPP) 3. DUST CÒNTROL ACTIVITIES AND DEVICES SHALL BE INCORPORATED INTO THE EXCAVATION OPERATION, ON THE SITE AND ON THE ACCESS DRIVEWAY, IN A MANNER THAT MINIMIZES GENERATION OF AIRBORNE DUST OR TRANSPORTATION OF DUST OR MUD OFF THE SITE

ONTO THE ADJACENT ROADWAYS. A. VISUAL MONITORING OF AIRBORNE DUST SHALL BE DONE ON AN ONGOING BASIS.

B. DUST CONTROL MEASURES SUCH AS APPLYING WATER TO ACCESS DRIVEWAYS AND OTHER AREAS WITHIN THE EXCAVATION PERIMETER, WASHING DIRT FROM TRUCK TIRES, OR OTHER MEASURES AS MAY BE DEEMED NECESSARY, SHALL BE EMPLOYED TO MINIMIZE THE GENERATION OF AIRBORNE DUST, AND/OR THE TRANSPORTATION OF DIRT/MUD OFF THE SITE ONTO ADJACENT ROADWAYS.

C. DUST CONTROL WILL BE ACCOMPLSHED USING A TRUCK-MOUNTED WATER TANK AND SPRAY SYSTEM AS NEEDED.

D. INSPECTION OF ACCESS DRIVEWAY STABILIZED CONSTRUCTION ENTRANCES AND OTHER EROSION CONTROL MEASURES, DESIGNED TO ELIMINATE THE DEPOSIT OF DUST OR MUD ONTO PUBLIC STREETS, SHALL BE CONDUCTED ON A WEEKLY BASIS TO ENSURE PROPER FUNCTIONING. MAINTENANCE OF THESE ENTRANCES SHALL BE PERFORMED AS NECESSARY AND ANY DIRT OR MUD DEPOSITED ON PUBLIC STREETS SHALL BE REMOVED.

E. THE APPLICANT SHALL MAINTAIN A LOG DOCUMENTING DUST CONTROL ACTIVITIES, INSPECTION AND MAINTENANCE OF DUST AND DIRT CONTROL STRUCTURES AND DEVICES, AND CLEAN UP OF DIRT DEPOSITED ON ROADWAYS LEADING FROM THE SITE. THE OPERATION AND MAINTENANCE MANUAL, LOCATED WITHIN THE STORMWATER MANAGEMENT REPORT, SHALL BE USED FOR INSTURCTIONS OF HOW TO INSPECT AND MAINTAIN EROSION AND SEDIMENT CONTROL PRACTICES.

FUELING NOTES:

FUELING AND MAINTENANCE OF EQUIPMENT OR VEHICLE PRACTICES ARE OUTLINED IN THE STORMWATER POLLUTION PREVENTION PLANS (SWPPP).

2. FUELS AND REGULATED SUBSTANCES WILL BE STORED IN A SEALED AND CLEARED LABELED CONTAINER WITHIN THE ENCLOSED CHEMICAL STORAGE AREA. THE ENCLOSED CHEMICAL STORAGE AREA WILL BE STABLE, LEVEL AND IMPERVIOUS. 4. SECONDARY CONTAINMENT WILL BE PROVIDED FOR FUELING ACTIVITIES ON SITE.

5. MOBILE FUELING WILL BE USED DURING EXCAVATION ACTIVITIES. 5. ALL FUELING AND STORAGE OF FUELS ON SITE WILL COMPLY WITH STATE AND FEDERAL REQUIREMENTS.

7. EMPLOYEES WHO PARTAKE IN FUELING ACTIVITIES SHALL BE TRAINED ON SPILL PREVENTION AND CONTROL. 8. ANY SPILL THAT IS: 25 GALLONS OR MORE, NOT IMMEDIATELY CONTAINED, REMOVED WITHIN 24-HRS, A POTENTIAL SURFACE WATER OR GROUNDWATER IMPACT, SHALL BE

REPORTED TO NHDES AT (603) 271-3899 OR STATE POLICE AT (603) 223-4381. 9. CONTAMINATED SOILS OR MATERIALS SHALL BE STORED AND DISPOSED OF IN ACCORDANCE WITH ALL STATE AND FEDERAL REQUIREMENTS. CONTACT NHDES HAZARDOUS WASTE MANAGEMENT BUREAU'S COMPLIANCE SECTION AT (603) 271-2942 FOR INFORMATION REGARDING HAZARDOUS MATERIALS.


10. THE CHEMICAL STORAGE AREA SHALL BE KEPT LOCKED WHEN NOT IN USE. 11. ALL FUELING RELATED ACTIVITIES SHALL BE AT LEAST 50' AWAY FROM ANY CATCH BASIN OR SURFACE WATER.

.OG	EXISTING GROUND	PROPOSED GRADE	LEDGE	DEPTH TO GROUNDWATER
T-1	881	854.5	NONE TO 867.0	
T-2	878	854.5	NONE TO 863.0	
TP-3	872	855.5	NONE TO 858.0	
TP-4	874.5	870	NONE TO 859.5	
TP-5	882	876	NONE TO 869.0	
TP-6	887	887	NONE to 873.0	
TP-7	893	893	881'	
TP-8	916	916	913	
TP-9	927	927	918	
TP-10	910	910	904.5	
TP-11	881	865	867	
TP-12	875	875	867	
TP-13	882	882	876	
TP-14	903	903	897	
TP-15	942	942	936	
TP-16	980	980	975	
SLR-1	874	865	NONE TO 853.5	
SLR-2	894	894	889	
SLR-3	867	852	NONE TO 842	
SLR-4	888	888	873	
SLR-5	890	886	862	
SLR-6	920	920	910	
SLR-10	884	854	NONE TO 829.0	42.9
SLR-11	871.5	855	NONE TO 795.5	NONE TO 45.2
SLR-12	888.5	888.5	877.5	1.5

SUBSURFACE DATA FROM TEST PIT, BORING, AND WELL INSTALLATION LOGS CONTAINED IN THE LIMITED GEOHYDROLOGIC INVESTIGATION BY SLR INTERNATIONAL CORPORATION, DATED MARCH 25, 2022.

DEICING NOTES:

A. RECORDS FOR TRACKING THE USE OF SALT AND OTHER DEICERS FOR EACH STORM EVENT SHALL BE MAINTAINED UNTIL ALL AREAS HAVE BEEN RECLAIMED. THE DEICING APPLICATION RATE GUIDELINES SHALL FOLLOW THE RECOMMENDATIONS IN THE NH STORMWATER MANUAL: VOLUME 2, LATEST EDITION.



SITE SPECIFIC SOIL SURVEY NOTES:

NRCS SOILS LEGEND

169

COLTON GRAVELLY SANDY LOAM, RATED A

TUNBRIDGE-BERKSHIRE COMPLEX, RATED C

BERKSHIRE FINE SANDY LOAM, RATED B

SUNAPEE FINE SANDY LOAM, RATED C

TUNBRIDGE-LYMAN-ROCK OUTCROP COMPLEX, RATED C

LYMAN-TUNBRIDGE-ROCK OUTCROP COMPLEX, RATED D

MARLOW FINE SANDY LOAM, VERY STONY, RATED C

LEGEND

• • • • • • • • • NRCS SOILS

 \frown . \frown . EX./PROP. TREELINE

NIG SAFA

EXCAVATION SETBACK LINE

EXISTING EDGE OF GRAVEL

EX. MINOR CONTOUR

SOILS SURVEYED BY THOMAS SOKOLOSK

THIS MAP PRODUCT IS WITHIN THE TECHNICAL STANDARDS OF THE NATIONAL COOPERATIVE SOIL SURVEY. IT IS A SPECIAL PURPOSE PRODUCT. INTENDED FOR INFILTRATION REQUIREMENTS BY THE NH DES ALTERATION OF TERRAIN BUREAU. IT WAS PRODUCED BY A PROFESSIONAL SOIL SCIENTIST, AND IS NOT A PRODUCT OF THE USDA NATURAL RESOURCES CONSERVATION SERVICE. THERE IS A REPORT THAT ACCOMPANIES THIS MAP.


THE SITE SPECIFIC SOIL SURVEY (SSSS) WAS PRODUCED JULY 15. 2024. AND WAS PREPARED BY LUKE HURLEY, CSS #095M, HURLEY ENVIRONMENTAL AND LAND PLANNING, LLC.

SOILS WERE IDENTIFIED WITH THE NEW HAMPSHIRE STATE-WIDE NUMERICAL SOILS LEGEND, USDA NRCS, DURHAM, NH. ISSUE #10. JANUARY 2011. THE NUMERIC LEGEND WAS AMENDED TO IDENTIFY THE CORRECT SOIL COMPONENTS OF THE COMPLEX.

HYDROLOGIC SOIL GROUP FROM KSAT VALUES FOR NEW HAMPSHIRE SOILS, SOCIETY OF SOIL SCIENTIST OF NEW ENGLAND, SPECIAL PUBLICATION NO. 5, SEPTEMBER, 2009.

HYDROLOGIC SSS MAP NAME SSSM SYM. SUNAPER TURNBRIDGE LYMAN ROCK OUTCROP 224/227 LYMAN

0-8% B 8-15% C 15-25% D 25%+ E




	BY	ar Or	П	ar	ar	an	9			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/8/52	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	5	9			

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 Manchester, New Hampshire 03101 603.518.8030



OCATION **KEENE TAX MAP 215 LOTS 7 & 8** SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9 **KEENE & SULLIVAN, NEW HAMPSHIRE**

CHESHIRE COUNTY

GORDON SERVICES


KEENE

IMPACT CONTROL & MONITORING PLAN

23-0201-1 MAY 9, 2025 12 OF 23

LOAM & SEED ALL DISTURBED AREAS (TYP.)

SEE SHEET 1 FOR OPERATION NOTES (TYP.) SEE SHEET 4 FOR EROSION CONTROL NOTES (TYP.)



SEE SHEET 1 FOR

OPERATION NOTES (TYP.)

SEE SHEET 12 FOR IMPACT CONTROL & MONITORING PLAN NOTES (TYP.)

LOAM & SEED ALL

DISTURBED AREAS (TYP.)

GRANITE ENGINEERING civil engineering land planning municipal services

		KEVISIONS	
No.	DATE	COMMENTS	BY
-	12/20/24	PROJECT SUBMITTAL	OP.
2	2/3/25	REVISED PER CITY COMMENTS	JD.
3	2/6/5	REVISED PER CITY COMMENTS	an On
4	7/9/25	REVISED PER CITY COMMENTS	JD
2	7/24/25	ADDITIONAL WELL LOCATIONS	a G
9	8/11/25	REVISED PER CITY COMMENTS	JD
			1

WNEK AFFLICANI: 12 HOLDINGS, LLC 150 NORTH STREET AFFREY, NH 03452

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

Dow Street, Tower 2, Suite 421 Manchester, New Hampshire 03101

603.518.8030

www.GraniteEng.com

BRENTON CHAMBELL OF MENTON CHAMB

LOCATION:

KEENE TAX MAP 215 LOTS 7 & 8

SULLIVAN TAX MAP 5 LOTS 46 & 46-1

57 ROUTE 9

KEENE & SULLIVAN, NEW HAMPSHIRE

CHESHIRE COUNTY

PROJECT:


GORDON SERVICES

KEENE

IMPACT CONTROL &
MONITORING PLAN

PROJECT No. DATE:
23-0201-1 MAY 9, 2025
SHEET:
13 OF 23

SCALE:
HORIZ.
1"=50'



	BY	ar	ar	ar	۵r	ar	٩٢			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/6/5	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	2	9			


GRANITE

civil engineering • land planning • municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101

603.518.8030

www.GraniteEng.com




LOCATION: KEENE TAX MAP 215 LOTS 7 & 8 SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9 KEENE & SULLIVAN, NEW HAMPSHIRE CHESHIRE COUNTY

GORDON SERVICES KEENE

IMPACT CONTROL & MONITORING PLAN

23-0201-1 MAY 9, 2025 14 OF 23





	BY	ar	ar	ar I	ar	ar I	유			
NEVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/52	5/8/52	7/9/25	7/24/25	8/11/25			
	No.	1	2	3	4	2	9			


GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101

603.518.8030

www.GraniteEng.com




LOCATION: KEENE TAX MAP 215 LOTS 7 & 8 SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9
KEENE & SULLIVAN, NEW HAMPSHIRE

CHESHIRE COUNTY


GORDON SERVICES KEENE

IMPACT CONTROL & MONITORING PLAN

23-0201-1 MAY 9, 2025 15 OF 23



	BY	유	ar	ar Or	a۲	a۲	٩٢			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	5	9			



ON-SITE WATER QUALITY MONITORING NOTES (ARD MONITORING)

PH, SPECIFIC CONDUCTANCE, OXIDATION, REDECTION POTENTIAL, DISSOLVED OXYGEN AND TURBITY AND LABRATORY ANALYSIS OF DISSOLVED AND TOTAL

METALS INCLUDING; ARSENIC, COPPER, IRON, MAGNESE, NICKEL AND LEAD WILL BE TESTED AT EACH LOCATION

<u>INITIAL RESPONSE ACTION - AMD DETECTION</u>

ACID ROCK DRAINAGE (ARD) MONITORING

FREQUENCY

BI-ANNUALLY

BI-ANNUALLY UNTIL

START OF PERIOD 8

BI-ANNUALLY AFTER

START OF PERIOD 1

BI-ANNUALLY AFTER

START OF PERIOD 21

BI-ANNUALLY AFTER

BI-ANNUALLY AFTER

START OF PERIOD 8

START OF PERIOD 5

TESTING MONTHS

APRIL & OCTOBER

OIG SAFE

MONITORING LOCATION

SLR-12

BR-1

BR-2

BR-3

BR-4

BR-5

BR-8

SWS-1

SWS-2

SWS-5

FREQUENCY

MONTHLY

MONTHLY

MONTHLY

MONTHLY

MONTHLY

MONTHLY MONTHLY

MONTHLY

MONTHLY

MONTHLY

MONTHLY

MONTHLY

MONTHLY

<u>STANDARD</u>

NO STANDARD

NO STANDARD

75%/5 mg/L

10 NTU (BEYOND

NATURALLY OCCURRING

CONDITIONS)

6.0 SU

5 µg/L

1,300 µg/L

300 µg/L

300 μg/L

100 µg/L

15 µg/L

3.1' NONE FOUND NONE FOUND

NONE NONE FOUND NONE FOUND

0.5' NONE FOUND NONE FOUND

3.3' NONE FOUND

12' NONE FOUND

14.2' NONE FOUND

3.1' NONE FOUND

5' NONE FOUND

0.9' NONE FOUND

1.9' NONE FOUND

1.1' NONE FOUND

ft Elevation

(ft AMSL)

ft AMSL)

DEPTH GROUNDWATER

877.91

854.44

839.96

830.92

50'

85'

90'

| XX |

873.0 NONE FOUND NONE FOUND

NONE NONE FOUND 20"

NONE NONE FOUND

EXISTING GRADE LEDGE GROUNDWATER

TEST PITS

OVERBURDEN WELLS

1052.0

1103.0

1178.0

1182.0

884.38

BEDROCK WELLS

TOP OF WELL

886.81

884.34

885.19

886.74

IF A SURFACE AND/OR GROUNDWATER SAMPLING LOCATION PRESENTS RESULTS THAT ARE INDICATIVE OF THE FORMATION OF ACID MINE DRAINAGE, NHDES AND THE CITY OF KEENE WILL BE NOTIFIED IMMEDIATELY. FURTHERMORE, THE FOLLOWING IMMEDIATE INITIAL RESPONSE ACTIONS WILL BE IMPLEMENTED.

ALL ACTIVE QUARRYING/MINING OPERATIONS OCCURRING IN THE AFFECTED AREA WILL CEASE AND EXPOSED BEDROCK SURFACES SHALL BE EXPEDITIOUSLY RESTORED TO HAVE A MINIMUM THICKNESS OF 3-FEET OF COVER MATERIAL. THE COVER MATERIAL SHALL CONSIST OF A MINIMUM OF 30% CLAY CONTENT. COVER MATERIAL SHALL BE COMPACTED IN 1-FOOT LIFTS. THE INTENT OF THE CLAY CONTENT AND COMPACTION IS TO LIMIT AIR AND SURFACE WATER CONTACT WITH THE SOURCE OF THE ACID MINE DRAINAGE.

ANY DOWNSLOPE AFFECTED DRAINAGES WHICH MAY BE CONTRIBUTING/CONVEYING ACID MINE DRAINAGE SHALL BE ARMORED WITH 1-FOOT OF 2-INCH MINUS, CRUSHED, LIMESTONE GRAVEL.

THE FREQUENCY OF SURFACE WATER AND GROUNDWATER MONITORING FOR ACID MINE DRAINAGE WILL BE INCREASE . ALL SURFACE WATER WITHIN 1/2-MILE DOWNGRADIENT OF THE DETECTED ACID MINE DRAINAGE SHALL BE SAMPLED

WITHIN 2-WEEKS OF THE INITIAL DETECTION AND BE INCLUDED IN THE SURFACE WATER MONITORING PROGRAM. SAMPLING OF ALL DOMESTIC WATER SUPPLY WELLS WITHIN 1/2-MILE OF THE AFFECTED AREA FOR ACID MINE DRAINAGE PARAMETERS WILL OCCUR WITHIN 2-WEEKS OF THE INITIAL DETECTION AND CONTINUE TO BE SAMPLED

A. IF ACID MINE DRAINAGE IS DETECTED IN A DOMESTIC WATER SUPPLY WELL THE HOMEOWNER SHALL BE OFFERED TO HAVE A "POINT-OF-USE" WATER TREATMENT SYSTEM INSTALLED AND MAINTAINED WHILE A NEW, UNIMPACTED, DOMESTIC WATER SUPPLY IS MADE AVAILABLE AT NO COST TO THE HOMEOWNER. 6. A GROUNDWATER QUALITY ASSESSMENT IN THE AREAS ADJACENT TO THE DETECTED ACID MINE DRAINAGE

A. THE GROUNDWATER QUALITY ASSESSMENT SHALL INCLUDE THE INSTALLATION OF A MINIMUM OF THREE (3) MONITORING WELLS: ONE UPGRADIENT OF THE AFFECTED SURFACE WATER, AND TWO DOWN-GRADIENT OF THE AFFECTED SURFACE WATER. ADDITIONAL MONITORING WELLS MAY BE REQUIRED TO DETERMINE THE HORIZONTAL AND VERTICAL DISTRIBUTION OF THE GROUNDWATER IMPACTS.

B. GROUNDWATER SAMPLES WILL BE COLLECTED WITHIN 2 WEEKS OF INSTALLATION AND ANALYZED FOR ACID MINE DRAINAGE PARAMETERS LISTED ABOVE. A SECOND, CONFIRMATORY ROUND OF SAMPLING WILL OCCUR 2-WEEKS AFTER THE INITIAL SAMPLING ROUND. MONITORING WELLS WILL BE SAMPLED ON A QUARTERLY BASIS IF ACID MINE DRAINAGE IMPACTS ARE DETECTED.

OFF-SITE WATER QUALITY MONITORING NOTES

- LAND OWNERS WITHIN ! MILE OF THE EXCAVATION SITE WILL BE OFFERED GROUNDWATER QUALITY MONITORING. NOTIFICATIONS WILL BE MADE TO LANDOWNERS WITH THE OPTION TO ALLOW OR DECLINE MONITORING.
- TWO ROUNDS OF SAMPLING WILL OCCUR A MINIMUM OF 14 CALENDAR DAYS APART.
- SAMPLES WILL BE ANALYZED FOR VOLATILE ORGANIC COMPOUNDS AND NITRATE. RESULTS WILL BE SENT TO THE LAND OWNER, THE CITY OF KEENE, & TOWN OF SULLIVAN
- BI-ANNUAL BASIS OF WELLS DURING THE TERM OF THE PERMIT.
- 7. BI-ANNUAL BASIS OF WELLS TWO (2) YEARS FOLLOWING THE CEASE OF OPERATIONS AT THE SITE AND
- 4. SAMPLES WILL BE ANALYZED FOR VOLATILE ORGANIC COMPOUNDS AND NITRATE. 5. RESULTS WILL BE SENT TO THE LAND OWNER, THE CITY OF KEENE, & TOWN OF SULLIVAN
- ADVERSE IMPACTS
- DRINKING WATER RESULTS WILL BE COMPARED TO THE NHDES AMBIENT GROUNDWATER QUALITY STANDARDS (AGQS). IF ADVERSE IMPACTS ARE NOTED. THE APPLICANT WILL IMMEDIATELY BE NOTIFIED TO CEASE BEDROCK EXCAVATION. 8. NHDES. THE CITY OF KEENE, AND TOWN OF SULLIVAN WILL BE NOTIFIED.
- 9. IF MONITORING INDICATES THE EXCAVATION ACTIVITIES CAUSED THE IDENTIFIED CONTAMINATION, A LICENSED NH WELL CONTRACTOR WILL BE IMMEDIATELY RETAINED FOR INSTALLATION OF A NEW WATER SUPPLY WELL IN AN AREA THAT HAS NOT BEEN IMPACTED BY CONTAMINATION.
- 10. COST OF WELL WILL BE THE SOLE RESPONSIBILITY OF THE APPLICANT.

BEST MANAGEMENT PRACTICES FOR BLASTING

ALL ACTIVITIES RELATED TO BLASTING SHALL FOLLOW BEST MANAGEMENT PRACTICES (BMPS) TO PREVENT CONTAMINATION OF GROUNDWATER INCLUDING PREPARING, REVIEWING AND FOLLOWING AN APPROVED BLASTING PLAN; PROPER DRILLING, EXPLOSIVE HANDING AND LOADING PROCEDURES; OBSERVING THE ENTIRE BLASTING PROCEDURES; EVALUATING BLASTING PERFORMANCE; AND HANDLING AND STORAGE OF BLASTED ROCK.

(1) LOADING PRACTICES. THE FOLLOWING BLASTHOLE LOADING PRACTICES TO MINIMIZE ENVIRONMENTAL EFFECTS SHALL BE FOLLOWED:

(a) DRILLING LOGS SHALL BE MAINTAINED BY THE DRILLER AND COMMUNICATED DIRECTLY TO THE BLASTER. THE LOGS SHALL INDICATE DEPTHS AND LENGTHS OF VOIDS, CAVITIES, AND FAULT ZONES OR OTHER WEAK ZONES ENCOUNTERED AS WELL AS GROUNDWATER CONDITIONS. IF A FRACTURE OR WATER BEARING ZONE IS ENCOUNTERED IN A BOREHOLE, NO BLASTING SHALL OCCUR AT THAT LOCATION.

(b) EXPLOSIVE PRODUCTS SHALL BE MANAGED ON SITE SO THAT THEY ARE EITHER USED IN THE BOREHOLE, RETURNED TO THE DELIVERY VEHICLE, OR PLACED IN SECURE CONTAINERS FOR OFF SITE DISPOSAL.

(c) SPILLAGE AROUND THE BOREHOLE SHALL EITHER BE PLACED IN THE BOREHOLE OR CLEANED UP AND RETURNED TO AN APPROPRIATE VEHICLE FOR HANDLING OR PLACEMENT IN SECURED CONTAINERS FOR OFF-SITE DISPOSAL.

(d) LOADED EXPLOSIVES SHALL BE DETONATED AS SOON AS POSSIBLE AND SHALL NOT BE LEFT IN THE BLASTHOLES OVERNIGHT, UNLESS WEATHER OR OTHER SAFETY CONCERNS REASONABLY DICTATE THAT DETONATION SHOULD BE POSTPONED.

(e) LOADING EQUIPMENT SHALL BE CLEANED IN AN AREA WHERE WASTEWATER CAN BE PROPERLY CONTAINED AND

HANDLED IN A MANNER THAT PREVENTS RELEASE OF CONTAMINANTS TO THE ENVIRONMENT. EXPLOSIVES SHALL BE LOADED TO MAINTAIN GOOD CONTINUITY IN THE COLUMN LOAD TO PROMOTE COMPLETE DETONATION. INDUSTRY ACCEPTED LOADING PRACTICES FOR PRIMING, STEMMING, DECKING AND COLUMN RISE NEED TO

(b) EXPLOSIVE PRODUCTS SHALL BE SELECTED THAT HAVE THE APPROPRIATE WATER RESISTANCE FOR THE SITE

(2) EXPLOSIVE SELECTION. THE FOLLOWING BMPS SHALL BE FOLLOWED TO REDUCE THE POTENTIAL FOR GROUNDWATER CONTAMINATION WHEN EXPLOSIVES ARE USED: (a) EXPLOSIVE PRODUCTS SHALL BE SELECTED THAT ARE APPROPRIATE FOR SITE CONDITIONS AND SAFE BLAST EXECUTION.

CONDITIONS PRESENT TO MINIMIZE THE POTENTIAL FOR HAZARDOUS EFFECT OF THE PRODUCT UPON GROUNDWATER. PREVENTION OF MISFIRES. APPROPRIATE PRACTICES SHALL BE DEVELOPED AND IMPLEMENTED TO PREVENT MISFIRES. (4) MUCK PILE MANAGEMENT. MUCK PILES (THE BLASTED PIECES OF ROCK) AND ROCK PILES SHALL BE MANAGED IN A MANNER

TO REDUCE THE POTENTIAL FOR CONTAMINATION BY IMPLEMENTING THE FOLLOWING (a) REMOVE THE MUCK PILE FROM THE BLAST AREA AS SOON AS REASONABLY POSSIBLE. (b) MANAGE THE INTERACTION OF BLASTED ROCK PILES AND STORMWATER TO PREVENT CONTAMINATION OF WATER SUPPLY WELLS OR SURFACE WATER.

(5) SPILL PREVENTION MEASURES AND SPILL MITIGATION. SPILL PREVENTION AND SPILL MITIGATION MEASURES SHALL BE IMPLEMENTED TO PREVENT THE RELEASE OF FUEL AND OTHER RELATED SUBSTANCES TO THE ENVIRONMENT. THE MEASURES SHALL INCLUDE AT A MINIMUM:

(a) THE FUEL STORAGE REQUIREMENTS SHALL INCLUDE

STORAGE OF REGULATED SUBSTANCES ON AN IMPERVIOUS SURFACE.

SECURE STORAGE AREAS AGAINST UNAUTHORIZED ENTRY.

LABEL REGULATED CONTAINERS CLEARLY AND VISIBLY. INSPECT STORAGE AREAS WEEKLY.

COVER REGULATED CONTAINERS IN OUTSIDE STORAGE AREAS.

WHEREVER POSSIBLE, KEEP REGULATED CONTAINERS THAT ARE STORED OUTSIDE MORE THAN 50 FEET FROM SURFACE WATER AND STORM DRAINS, 75 FEET FROM PRIVATE WELLS, AND

400 FEET FROM PUBLIC WELLS. 7. SECONDARY CONTAINMENT IS REQUIRED FOR CONTAINERS CONTAINING REGULATED SUBSTANCES STORED OUTSIDE, EXCEPT FOR ON PREMISE USE HEATING FUEL TANKS, OR ABOVEGROUND OR UNDERGROUND STORAGE TANKS OTHERWISE REGULATED

(a) THE FUEL HANDLING REQUIREMENTS SHALL INCLUDE: EXCEPT WHEN IN USE, KEEP CONTAINERS CONTAINING REGULATED SUBSTANCES CLOSED AND SEALED. PLACE DRIP PANS UNDER SPIGOTS, VALVES, AND PUMPS.

HAVE SPILL CONTROL AND CONTAINMENT EQUIPMENT READILY AVAILABLE IN ALL WORK AREAS. USE FUNNELS AND DRIP PANS WHEN TRANSFERRING REGULATED SUBSTANCES.

PERFORM TRANSFERS OF REGULATED SUBSTANCES OVER AN IMPERVIOUS SURFACE. THE TRAINING OF ON-SITE EMPLOYEES AND THE ON SITE POSTING OF RELEASE RESPONSE INFORMATION DESCRIBING


WHAT TO DO IN THE EVENT OF A SPILL OF REGULATED SUBSTANCES. (b) FUELING AND MAINTENANCE OF EXCAVATION, EARTHMOVING AND OTHER CONSTRUCTION RELATED EQUIPMENT WILL COMPLY WITH THE REGULATIONS OF NHDES [NOTE THESE REQUIREMENTS ARE SUMMARIZED IN WD-DWGB-22-6: "BEST MANAGEMENT PRACTICES FOR FUELING AND MAINTENANCE OF EXCAVATION AND EARTHMOVING EQUIPMENT" OR ITS

		SU	BSURFACE	DATA		
LOG	EXISTING GROUND	PROPOSED GRADE	LEDGE	DEPTH TO GROUNDWATER		GROUNDWATER ELEV.
SLR-4 SLR-10 SLR-11 SLR-12	888.0 884.0 871.5.0 885.0*	880.0 855.0 855.0 885.0	873.0 NONE TO 829.0 NONE TO 795.5 877.5	NONE FOUND 42.9 NONE TO 45.2 1.5	873.0 828.0 817.8 850.5	NONE FOUND 841.1 826.3 883.5**

SUBSURFACE DATA FROM TEST PIT, BORING, AND WELL INSTALLATION LOGS CONTAINED IN THE LIMITED GEOHYDROLOGIC INVESTIGATION BY SLR INTERNATIONAL CORPORATION, DATED MARCH 25, 2022.

* ELEVATION BASED ON CURRENT SURVEY

SUCCESSOR DOCUMENT.]




	BY	<u>ar</u>	9	ar	ar	ar	ar			
NEVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/55	7/9/25	7/24/25	8/11/25			
	No.	_	2	3	4	2	9			

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101 603.518.8030

> > www.GraniteEng.com



LOCATION KEENE TAX MAP 215 LOTS 7 & 8 **SULLIVAN TAX MAP 5 LOTS 46 & 46-1** 57 ROUTE 9 **KEENE & SULLIVAN, NEW HAMPSHIRE**


CHESHIRE COUNTY

GORDON SERVICES

KEENE

MONITORING PLAN

23-0201-1 MAY 9, 2025 17 OF 23





VEGETATIVE -BUFFER TO -


	BY	9	号	음	9	9	9			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	2	9			

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101 603.518.8030

www.GraniteEng.com



LOCATION KEENE TAX MAP 215 LOTS 7 & 8 **SULLIVAN TAX MAP 5 LOTS 46 & 46-1** 57 ROUTE 9 **KEENE & SULLIVAN, NEW HAMPSHIRE**


CHESHIRE COUNTY

GORDON SERVICES

KEENE

RECLAMATION PLAN

DJECT No. -0201-1	MAY 9 2025	SCALE:	
EET: 18	3 OF 23	HORIZ. 1"=60'	





GRANITE
ENGINEERINC
civil engineering
land planning

No.	DATE	COMMENTS	BY
1	12/20/24	PROJECT SUBMITTAL	JD
2	2/3/25	REVISED PER CITY COMMENTS	ap.
3	5/8/52	REVISED PER CITY COMMENTS	JD
4	7/9/25	REVISED PER CITY COMMENTS	JD
2	7/24/25	ADDITIONAL WELL LOCATIONS	an
9	8/11/25	REVISED PER CITY COMMENTS	JD

JAFFREY, NH 03452


GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

50 Dow Street, Tower 2, Suite 421 Manchester, New Hampshire 03101

603.518.8030

www.GraniteEng.com



LOCATION:

KEENE TAX MAP 215 LOTS 7 & 8

SULLIVAN TAX MAP 5 LOTS 46 & 46-1

57 ROUTE 9

KEENE & SULLIVAN, NEW HAMPSHIRE

CHESHIRE COUNTY

PROJECT:

GORDON SERVICES

KEENE


TITLE:


RECLAMATION PLAN


PROJECT No. DATE:
23-0201-1 MAY 9, 2025


SHEET:
19 OF 23


SCALE:
HORIZ.
1"=60'




















NOTES:

1. CONTRACTOR TO NOTIFY DIG-SAFE 72 HOURS PRIOR TO START OF CONSTRUCTION 2. CLEAR AND CUT THE AREA TO THE NECESSARY EXTENT. CONTRACTOR TO PROPERLY DISPOSE OF

- ALL DEBRIS. 3. ALL SILTATION AND TEMPORARY EROSION CONTROLS MEASURES SHALL BE INSTALLED AS CALLED FOR ON PROJECT PLANS PRIOR TO GRUBBING OF CLEARED AREAS.
- 4. CONTRACTOR TO COMPLETE GRUBBING AND PROPERLY DISPOSE OF ALL DEBRIS. STOCKPILE ORGANIC MATERIAL SUITABLE FOR USE AS TOPSOIL IN UPLAND AREAS. ALL STOCKPILES TO BE SEEDED AND, IF NECESSARY, SURROUNDED WITH HAY BALES TO PREVENT LOSSES DUE TO FROSION. 5. CONSTRUCT TEMPORARY CULVERTS AS NECESSARY FOR CONSTRUCTION ACTIVITIES. ALL
- CROSSINGS TO BE PROTECTED BY HAY BALE BARRIERS TO PREVENT EROSION.
- 6. CONSTRUCT CUT-OFF TRENCH (PART OF ZONE I). 7. CONSTRUCT OUTLET AND OVERFLOW STRUCTURE, CULVERT, ANTI SEEP COLLARS, HEADWALL, AND
- RIP RAP OUTLET PROTECTION AS SHOWN ON PLANS AND DETAILS. 8. CONSTRUCT ZONE I PORTION OF EARTH EMBANKMENT
- 9. CONSTRUCT ZONE II PORTION OF EARTH EMBANKMENT. 10. APPLY TOPSOIL TO SLOPES AND OTHER AREAS OF DISTURBANCE BY CONSTRUCTION. TOPSOIL MAY BE NATIVE ORGANIC MATERIAL SCREENED SO AS TO BE FREE OF ALL DELETERIOUS MATERIAL. TOPSOIL SHALL BE A MINIMUM OF 4-INCHES OF COMPACTED THICKNESS. UPON PLACEMENT ON TOPSOIL, FINISHED AREAS ARE TO BE LIMED, SEEDED AND MULCHED. CONSTRUCTION PERSONNEL SHALL INSPECT COMPLETED SECTIONS OF WORK ON A REGULAR BASIS
- AND REMEDY ALL PROBLEM AREAS UNTIL GRASS HAS BECOME ESTABLISHED. 11. MAINTAIN, REPAIR AND REPLACE TEMPORARY EROSION CONTROL MEASURES AS NECESSARY UNTIL THE WHOLE CONSTRUCTION ARE HAS BEEN STABILIZED (MINIMUM ONE WINTER).
- 12. REMOVE AND SUITABLY DISPOSE OF TEMPORARY EROSION CONTROL MEASURES AFTER
- 13. MONITOR CONSTRUCTION ACTIVITIES TO INSURE THEY ARE PERFORMED IN SUCH WAYS AS TO NOT ENDANGER THE INTEGRITY OF EARTH EMBANKMENTS, STORMWATER CONTROL, STRUCTURE, CULVERT AND RIP RAP OUTLET PROTECTION.

SEDIMENT RETENTION POND DETAIL

			C	DUTLET CONT	ROL STRUCTUR	RE ELEVATION	IS			
POND ID	BASIN NAME	BASIN BOTTOM	SUMP ELEVATION AROUND OCS	TOP BERM ELEVATION	OCS STRUCTURE ID	TOP OF OCS ELEVATION	ORIFICE SIZE	ORIFICE ELEVATION	OUTLET PIPE SIZE	OUTLET PIPE ELEVATION
SF5	SETTLING BASIN #5	1088.00	1087.50	1096.00	OCS #6A	1095.10	6"	1088.00	12"	1088.00
SF6	SETTLING BASIN #6	948.00	947.50	952.00	OCS #7A	951.35	6"	948.00	12"	948.00
SF7	SETTLING BASIN #7	888.00	887.50	894.00	OCS #8A & OCS #9A	890.77	6"	888.00	12"	876.00 PERIOD 1 872.00 PERIOD 8

MATERIAL TYPE/SPECIFICATIONS

WELL GRADED MIXTURE OF GRAVEL, SAND, SILT OR CLAY WITH MAX. 6-INCH SIZE STONES AND GRADATION AS INDICATED BELOW. PLACE IN MAX. 12-INCH THICK LIFTS TO 95% OF MAX. DRY DENSITY IN ACCORDANCE WITH ASTM D1557. SCARIFY SURFACE PRIOR TO PLACING SUBSEQUENT LIFT. IN ADDITION

SIEVE SIZE % BY WEIGHT PASSING 6-INCH 100 NO. 4 50-100 30-70 NO. 40

20-40

REMOVE ORGANIC SOILS.

NO. 200


DRAINAGE LAYER: PLACE IN MAX. 12-INCH THICK LIFTS TO 95% OF MAX DRY DENSITY IN ACCORDANCE WITH ASTM D1557

SIEVE SIZE % BY WEIGHT PASSING

1-INCH NO. 4 70-100

NO. 200 0-12 (IN SAND PORTION ONLY)

NOT TO SCALE



	BY	9	용	음	9	9	9			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	5	9			


GRANITE ENGINEERING

civil engineering • land planning • municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101

www.GraniteEng.com

603.518.8030




LOCATION: **KEENE TAX MAP 215 LOTS 7 & 8 SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9 KEENE & SULLIVAN, NEW HAMPSHIRE** CHESHIRE COUNTY

GORDON SERVICES KEENE

DETAILS

23-0201-1 MAY 9, 2025 20 OF 23



1.25" x 1.25" x 36" HARDWOOD STAKE or PONDING HT. APPROVED EQUAL 1.25" WOOD ¬ FILTER FABRIC POST 36" ATTACH SECURELY 3. HIGH TO UPSTREAM SIDE OF POST SILT FENCE MIRAFI RUNOFF 100x W/STAKES or APPROVED EQUAL 4" x 6' TRENCH WITH COMPACTED BACKFILL FLOW STANDARD DETAIL
TRENCH WITH NATIVE BACKFILL GROUND ¬ 8" EMBEDMENT PONDING HT. RUNOFF PLACE 4" OF FABRIC-9" MAX. ALONG TRENCH AWAY (RECOMMENDED) FROM PROTECTED STORAGE HT. AREA BACKFILL AND

PERSPECTIVE VIEW

SILT FENCE DETAIL

NOTES:

1. THE GEOTEXTILE FABRIC SHALL MEET THE DESIGN CRITERIA FOR SILT FENCES.

2. THE FABRIC SHALL BE EMBEDDED A MINIMUM OF 8 INCHES INTO THE GROUND AND THE SOIL COMPACTED OVER THE EMBEDDED FABRIC WOVEN WIRE FENCE SHALL BE FASTENED SECURELY TO THE FENCE POSTS WITH WIRE TIE OR STAPLES WHERE NOTED OR AS DIRECTED BY DESIGN ENGINEER. 4. FILTER CLOTH SHALL BE FASTENED SECURELY TO THE

WOVEN WIRE FENCE WITH TIES SPACED EVERY 24 INCHES AT THE TOP, MIDSECTION AND BOTTOM. 5. WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER, THEY SHALL BE OVERLAPPED BY 6 INCHES, FOLDED AND STAPLED. 6. FENCE POSTS SHALL BE A MINIMUM OF 36 INCHES LONG

HARDWOOD AND SHALL HAVE A MINIMUM CROSS SECTIONAL AREA OF 3.0 SQUARE INCHES. 7. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN "BULGES" DEVELOP IN THE

AND DRIVEN A MINIMUM OF 16 INCHES INTO THE

GROUND. WOOD POSTS SHALL BE OF SOUND QUALITY

. SILT FENCES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REPAIRS THAT ARE REQUIRED SHALL BE MADE IMMEDIATELY.

2. IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INEFFECTIVE DURING THE EXPECTED LIFE OF THE FENCE, THE FABRIC SHALL BE REPLACED PROMPTLY. 3. SEDIMENT DEPOSITS SHOULD BE INSPECTED AFTER EVERY STORM EVENT. THE DEPOSITS SHOULD BE REMOVED WHEN THEY REACH APPROXIMATELY ONE-HALF THE

HEIGHT OF THE BARRIER. 4. SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRIC HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPOGRAPHY AND VEGETATED.

NOT TO SCALE

POST 10" MIN. Ø FOR INSTALL PRIVACY SLATS PER -END POSTS MANUFACTURER'S SPECIFICATIONS 8" MIN. Ø FOR LINE POSTS


10'-0" O.C. MAX. LINE POST CHAIN LINK FENCE DETAIL


1. FITTING FRAME TO GRADE MAY BE DONE WITH PREFABRICATED ADJUSTMENT RINGS OR CLAY BRICKS (2 COURSES

- 2. CONÉ SECTIONS MAY BE EITHER CONCENTRIC OR ECCENTRIC, OR FLAT SLAB TOPS MAY BE USED WHERE PIPE
- WOULD OTHERWISE ENTER INTO THE CONE SECTION OF THE STRUCTURE AND WHERE PERMITTED. 3. FOR STRUCTURES WITH DIAMETERS GREATER THAN 4', THE DIAMETER MAY BE CONSTANT FROM TOP TO BOTTOM WITH A FLAT SLAB TOP, OR A RISER SECTION THAT TRANSITIONS FROM A STANDARD 4' CONE SECTION TO THE
- LARGER DIAMETER RISER OR BASE SECTION MAY BE USED. 4. PIPE ELEVATIONS SHOWN ON PLANS SHALL BE FIELD VERIFIED PRIOR TO PRECASTING.
- 5. OUTSIDE EDGES OF PIPES SHALL PROJECT NO MORE THAN 3" BEYOND INSIDE WALL OF STRUCTURE. PRECAST SECTIONS SHALL HAVE A TONGUE AND GROOVE JOINT 4" HIGH AT AN 11' ANGLE CENTERED IN THE WIDTH OF THE WALL AND SHALL BE ASSEMBLED USING AN APPROVED FLEXIBLE SEALANT IN JOINTS.
- 7. ALL STRUCTURES WITH MULTIPLE PIPES SHALL HAVE A MINIMUM OF 12"OF INSIDE SURFACE BETWEEN HOLES, NO MORE THAN 75% OF A HORIZONTAL CROSS-SECTION SHALL BE HOLES, AND THERE SHALL BE NO HOLES CLOSER
- THAN 3" TO JOINTS. 8. ALL STRUCTURES SHALL MEET NHDOT SPECIFICATIONS AND BE INSTALLED IN ACCORDANCE WITH NHDOT

PRECAST REINFORCED CONCRETE CATCH BASIN AND DRAIN MANHOLE

NOT TO SCALE






BASIN NAME TOP BERM | SPILLWAY POND ID TEMPORARY SEDIMENTATION 874.00 873.50 854.00 AREA IN PERIOD 1 SF8 | INFILTRATION POND IN PERIOD 8 | 842.00 856.00

- 1. DO NOT DISCHARGE SEDIMENT-LADEN WATERS FROM CONSTRUCTION ACTIVITIES (RUNOFF, WATER FROM EXCAVATIONS) TO PERMANENT INFILTRATION BMPS. 2. DO NOT TRAFFIC EXPOSED SOIL SURFACE WITH CONSTRUCTION EQUIPMENT. IF FEASIBLE, PERFORM EXCAVATIONS WITH EQUIPMENT POSITIONED OUTSIDE THE LIMITS OF THE INFILTRATION COMPONENTS OF THE SYSTEM.
- 3. AFTER THE BASIN IS EXCAVATED TO THE FINAL DESIGN ELEVATION, THE FLOOR SHOULD BE DEEPLY TILLED WITH A ROTARY TILLER OR DISC HARROW TO RESTORE INFILTRATION RATES, FOLLOWED BY A PASS WITH A LEVELING DRAG.
- 4. IMMEDIATELY AFTER CONSTRUCTING THE BASIN, STABILIZE ITS BOTTOM AND SIDE SLOPES WITH A DENSE TURF OF WATER-TOLERANT GRASS. USE LOW-MAINTENANCE, RAPIDLY GERMINATING GRASSES, SUCH AS FESCUES.
- 5. DO NOT PLACE INFILTRATION SYSTEMS INTO SERVICE UNTIL THE CONTRIBUTING AREAS HAVE BEEN FULLY STABILIZED.


ABOVE-GROUND INFILTRATION POND #SF1 AND SF8

NOT TO SCALE



GRAVEL

ALTERNATE DETAIL TRENCH WITH GRAVEL



STONE FOR A STABILIZED CONSTRUCTION EXIT SHALL BE 3 INCH STONE, RECLAIMED STONE OR RECYCLED CONCRETE EQUIVALENT.

- THE LENGTH OF THE STABILIZED EXIT SHALL NOT BE LESS THAN 50 FEET, EXCEPT FOR A SINGLE RESIDENTIAL LOT WHERE A 30 FOOT MINIMUM LENGTH WOULD APPLY.
- . THE WIDTH OF THE EXIT SHALL NOT BE LESS THAN THE FULL WIDTH OF THE AREA WHERE $\,$ INGRESS OR $\,$ EGRESS OCCURS OR 10 FEET, WHICHEVER IS GREATER.

THE THICKNESS OF THE STONE FOR THE STABILIZED EXIT SHALL NOT BE LESS THAN 6 INCHES.


- GEOTEXTILE FILTER CLOTH SHALL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING THE STONE. FILTER CLOTH IS NOT REQUIRED FOR A SINGLE FAMILY RESIDENCE LOT.
- PIPED BENEATH THE EXIT. IF PIPING IS IMPRACTICAL, A BERM WITH 5:1 SLOPES THAT CAN BE CROSSED BY VEHICLES MAY BE SUBSTITUTED FOR THE PIPE. THE EXIT SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT TRACKING OR FLOWING OF
- SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOPDRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO TRAP SEDIMENT. ALL SEDIMENT SPILLED, WASHED OR TRACKED ONTO PUBLIC RIGHT-OF-WAY MUST BE REMOVED PROMPTLY.

ALL SURFACE WATER THAT IS FLOWING TO OR DIVERTED TOWARD THE CONSTRUCTION EXIT SHALL BE

WHEELS SHALL BE CLEANED TO REMOVE MUD PRIOR TO ENTRANCE ONTO PUBLIC RIGHTS-OF-WAY WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH STONE WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.

STABILIZED CONSTRUCTION EXIT DETAIL

NOT TO SCALE



FLOW \sim NON-WOVEN-FILTER FABRIC (NILEX NW40 or APPROVED EQUAL)

GRADATION:											
% FINER BY WEIGHT											
STONE SIZE	$D_{50} = x$ "										
0.25x"	0-15%										
0.5x"	15-30%										
0.8x"	30-50%										
x"	50-90%										
1.5x"	100%										

NOT TO SCALE

SECTION - B

- THE APRON SUBGRADE TO BE PREPARED TO THE GRADES SHOWN ON THE APPROVED PLANS. THE FRACTURED ROCK (RIP-RAP) SHALL CONFORM TO THE SPECIFIED GRADATION (D50=4" MIN.).
- GEOTEXTILE FABRICS SHALL BE PROTECTED FROM PUNCTURE OR TEARING DURING THE RIP-RAP PLACEMENT. DAMAGED FABRIC SHALL BE REPAIRED BY PLACING A PIECE OF FABRIC OVER THE DAMAGED AREA OR BY COMPLETE REPLACEMENT OF THE FABRIC. ALL OVERLAPS SHALL BE A MINIMUM OF
- RIP-RAP PLACEMENT SHALL BE IN ONE CONTINUOUS LIFT TO THE DEPTH SPECIFIED, AVOIDING MATERIAL SEGREGATION.


MAINTENANCE

THE APRON SHOULD BE INSPECTED AFTER EVERY MAJOR RAIN EVENT (≥ 3"). IF THE RIPRAP HAS BEEN DISPLACED, UNDERMINED OR DAMAGED, IT SHOULD BE REPAIRED IMMEDIATELY. THE VEGETATED CHANNEL IMMEDIATELY BELOW THE OUTLET SHOULD BE PERIODICALLY INSPECTED FOR DEGRADATION. IF DEGRADATION HAS OCCURRED, REPAIR IMMEDIATELY. THE DOWNSTREAM CHANNEL SHOULD BE KEPT CLEAR OF OBSTRUCTIONS SUCH AS FALLEN TREES, DEBRIS AND SEDIMENT THAT COULD IMPAIR UPSTREAM CHANNEL CHARACTERISTICS. ALL DEBRIS OR SEDIMENT SHOULD BE REMOVED OFF SITE and DISPOSED OF IN ACCORDANCE WITH ALL APPLICABLE LAWS.

STRUCTURE	LENGTH	W1	W2	D50	DEPTH
HW#1B	12'	16'	4'	4"	10"
HW#2B	15'	18'	4'	6"	15"
HW#3B & HW#4B	34'	46'	12'	6"	15"
HW#5B	9'	13'	4'	4"	10"
HW#6B	10'	13'	3'	4"	10"
H.W#7B	9'	12'	3'	4"	10"
HW#8	37'	24'	9'	4"	10"
HW#11B (FINAL)	14'	9'	4'	4"	10"
HW#12 (FINAL)	37 ′	24'	a'	4"	10"

OUTLET PROTECTION DETAIL

NOT TO SCALE




	BY	JD	ar	ar	ar	ar	ar			
REVISIONS	COMMENTS	PROJECT SUBMITTAL	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	REVISED PER CITY COMMENTS	ADDITIONAL WELL LOCATIONS	REVISED PER CITY COMMENTS			
	DATE	12/20/24	2/3/25	5/9/25	7/9/25	7/24/25	8/11/25			
	No.	-	2	3	4	2	9			

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101

603.518.8030



LOCATION KEENE TAX MAP 215 LOTS 7 & 8 **SULLIVAN TAX MAP 5 LOTS 46 & 46-1 57 ROUTE 9 KEENE & SULLIVAN, NEW HAMPSHIRE** CHESHIRE COUNTY

GORDON SERVICES

KEENE

DETAILS

23-0201-1 MAY 9, 2025 21 OF 23 IF MORE THAN 5000 CUBIC YARDS ARE BLASTED: IDENTIFY DRINKING WATER WELLS LOCATED WITHIN 1/2 MILE OF THE PROPOSED BLASTING ACTIVITIES. DEVELOP A GROUNDWATER QUALITY SAMPLING PROGRAM TO MONITOR FOR NITRATE EITHER IN THE DRINKING WATER SUPPLY WELLS OR IN OTHER WELLS THAT ARE REPRESENTATIVE OF THE DRINKING WATER SUPPLY WELLS IN THE AREA. THE PLAN MUST INCLUDE PRE AND POST BLAST WATER QUALITY MONITORING AND BE APPROVED BY NHDES PRIOR TO INITIATING BLASTING. THE GROUNDWATER SAMPLE PROGRAM MUST BE

ALL ACTIVITIES RELATED TO BLASTING SHALL FOLLOW BEST MANAGEMENT PRACTICES (BMPS) TO PREVENT CONTAMINATION OF GROUNDWATER INCLUDING PREPARING, REVIEWING AND FOLLOWING AN APPROVED BLASTING PLAN; PROPER DRILLING, EXPLOSIVE HANDING AND LOADING PROCEDURES; OBSERVING THE ENTIRE BLASTING PROCEDURES; EVALUATING BLASTING PERFORMANCE; AND HANDLING AND STORAGE OF BLASTED ROCK.

(1) LOADING PRACTICES. THE FOLLOWING BLASTHOLE LOADING PRACTICES TO MINIMIZE

IMPLEMENTED ONCE APPROVED BY NHDES.

ENVIRONMENTAL EFFECTS SHALL BE FOLLOWED: (a) DRILLING LOGS SHALL BE MAINTAINED BY THE DRILLER AND COMMUNICATED DIRECTLY TO THE BLASTER. THE LOGS SHALL INDICATE DEPTHS AND LENGTHS OF VOIDS. CAVITIES. AND FAULT ZONES OR OTHER WEAK ZONES ENCOUNTERED AS WELL AS GROUNDWATER CONDITIONS.

(b) EXPLOSIVE PRODUCTS SHALL BE MANAGED ON SITE SO THAT THEY ARE EITHER USED IN THE BOREHOLE, RETURNED TO THE DELIVERY VEHICLE, OR PLACED IN SECURE CONTAINERS FOR OFF SITE

(c) SPILLAGE AROUND THE BOREHOLE SHALL EITHER BE PLACED IN THE BOREHOLE OR CLEANED UP AND RETURNED TO AN APPROPRIATE VEHICLE FOR HANDLING OR PLACEMENT IN SECURED CONTAINERS FOR OFF-SITE DISPOSAL.

(d) LOADED EXPLOSIVES SHALL BE DETONATED AS SOON AS POSSIBLE AND SHALL NOT BE LEFT IN THE BLASTHOLES OVERNIGHT, UNLESS WEATHER OR OTHER SAFETY CONCERNS REASONABLY DICTATE THAT DETONATION SHOULD BE POSTPONED. (e) LOADING EQUIPMENT SHALL BE CLEANED IN AN AREA WHERE WASTEWATER CAN BE

PROPERLY CONTAINED AND HANDLED IN A MANNER THAT PREVENTS RELEASE OF CONTAMINANTS TO THE ENVIRONMENT. (f) EXPLOSIVES SHALL BE LOADED TO MAINTAIN GOOD CONTINUITY IN THE COLUMN LOAD TO PROMOTE

COMPLETE DETONATION. INDUSTRY ACCEPTED LOADING PRACTICES FOR PRIMING, STEMMING, DECKING AND COLUMN RISE NEED TO BE ATTENDED TO.

(2) EXPLOSIVE SELECTION. THE FOLLOWING BMPS SHALL BE FOLLOWED TO REDUCE THE POTENTIAL FOR GROUNDWATER CONTAMINATION WHEN EXPLOSIVES ARE USED: (a) EXPLOSIVE PRODUCTS SHALL BE SELECTED THAT ARE APPROPRIATE FOR SITE CONDITIONS AND

SAFE BLAST EXECUTION. (b) EXPLOSIVE PRODUCTS SHALL BE SELECTED THAT HAVE THE APPROPRIATE WATER RESISTANCE FOR THE SITE CONDITIONS PRESENT TO MINIMIZE THE POTENTIAL FOR HAZARDOUS EFFECT OF THE PRODUCT UPON GROUNDWATER.

(3) PREVENTION OF MISFIRES. APPROPRIATE PRACTICES SHALL BE DEVELOPED AND

IMPLEMENTED TO PREVENT MISFIRES. (4) MUCK PILE MANAGEMENT. MUCK PILES (THE BLASTED PIECES OF ROCK) AND ROCK PILES SHALL BE MANAGED IN A MANNER TO REDUCE THE POTENTIAL FOR CONTAMINATION BY IMPLEMENTING THE FOLLOWING

(a) REMOVE THE MUCK PILE FROM THE BLAST AREA AS SOON AS REASONABLY POSSIBLE. (b) MANAGE THE INTERACTION OF BLASTED ROCK PILES AND STORMWATER TO PREVENT

CONTAMINATION OF WATER SUPPLY WELLS OR SURFACE WATER. (5) SPILL PREVENTION MEASURES AND SPILL MITIGATION. SPILL PREVENTION AND SPILL MITIGATION

MEASURES SHALL BE IMPLEMENTED TO PREVENT THE RELEASE OF FUEL AND OTHER RELATED SUBSTANCES TO THE ENVIRONMENT. THE MEASURES SHALL INCLUDE AT A MINIMUM:

(a) THE FUEL STORAGE REQUIREMENTS SHALL INCLUDE

STORAGE OF REGULATED SUBSTANCES ON AN IMPERVIOUS SURFACE. SECURE STORAGE AREAS AGAINST UNAUTHORIZED ENTRY.

LABEL REGULATED CONTAINERS CLEARLY AND VISIBLY.

INSPECT STORAGE AREAS WEEKLY.

COVER REGULATED CONTAINERS IN OUTSIDE STORAGE AREAS. WHEREVER POSSIBLE, KEEP REGULATED CONTAINERS THAT ARE STORED OUTSIDE MORE THAN 50 FEET FROM SURFACE WATER AND STORM DRAINS, 75 FEET FROM PRIVATE WELLS, AND 400 FEET FROM PUBLIC WELLS.

SECONDARY CONTAINMENT IS REQUIRED FOR CONTAINERS CONTAINING REGULATED SUBSTANCES STORED OUTSIDE, EXCEPT FOR ON PREMISE USE HEATING FUEL TANKS, OR ABOVEGROUND OR UNDERGROUND STORAGE TANKS OTHERWISE REGULATED

(a) THE FUEL HANDLING REQUIREMENTS SHALL INCLUDE: EXCEPT WHEN IN USE, KEEP CONTAINERS CONTAINING REGULATED SUBSTANCES CLOSED

PLACE DRIP PANS UNDER SPIGOTS, VALVES, AND PUMPS. HAVE SPILL CONTROL AND CONTAINMENT EQUIPMENT READILY AVAILABLE IN ALL WORK AREAS.

USE FUNNELS AND DRIP PANS WHEN TRANSFERRING REGULATED SUBSTANCES. PERFORM TRANSFERS OF REGULATED SUBSTANCES OVER AN IMPERVIOUS SURFACE. (a) THE TRAINING OF ON SITE EMPLOYEES AND THE ON SITE POSTING OF RELEASE RESPONSE

INFORMATION DESCRIBING WHAT TO DO IN THE EVENT OF A SPILL OF REGULATED SUBSTANCES. (b) FUELING AND MAINTENANCE OF EXCAVATION, EARTHMOVING AND OTHER CONSTRUCTION RELATED EQUIPMENT WILL COMPLY WITH THE REGULATIONS OF NHDES [NOTE THESE REQUIREMENTS ARE SUMMARIZED IN WD-DWGB-22-6: "BEST MANAGEMENT PRACTICES FOR FUELING AND MAINTENANCE OF EXCAVATION AND EARTHMOVING EQUIPMENT" OR ITS SUCCESSOR DOCUMENT.]

BEST MANAGEMENT PRACTICES FOR BLASTING

- CONTACT DIG SAFE AT LEAST 72 HOURS BEFORE ANY EXCAVATION WORK. CUT AND CLEAR TREES AND BRUSH WITHIN LIMITS OF CLEARING SHOWN ON PLAN. INSTALL ALL APPLICABLE TEMPORARY EROSION CONTROL MEASURES PRIOR PRIOR TO COMMENCEMENT OF ANY EARTHMOVING OPERATIONS. THE STABILIZED CONSTRUCTION EXIT SHALL BE IN PLACE AS SHOWN ON
- REMOVE STUMPS FROM THE SITE FOR SITE GRADING TO COMMENCE. ALL STUMPS AND SIMILAR ORGANIC DEBRIS SHALL BE PROPERLY DISPOSED OF BY THE CONTRACTOR UNLESS A STUMP DUMP IS NOTED ON THE PLAN. NATIVE ORGANIC SOIL MATERIALS SUITABLE FOR USE AS TOPSOIL SHALL BE STOCKPILED WITHIN AREAS OUT OF THE WAY OF OTHER CONSTRUCTION ACTIVITIES AND DRAINAGE FLOW. STOCKPILES SHALL BE TEMPORARILY SEEDED WITH WINTER RYE AND BE SURROUNDED BY PERIMETER CONTROLS TO
- PREVENT EROSION THIS PROJECT IS TO BE MANAGED IN A MANOR THAT MEETS THE REQUIREMENTS AND INTENT OF RSA 430:53 AND CHAPTER AGR 3800 RELATIVE TO INVASIVE SPECIES. ALL PERMANENT EROSION CONTROL MEASURES AND DETENTION FACILITIES SHOULD BE INSTALLED PRIOR TO
- GRADING FOR PROJECT. COMMENCE EARTHWORK OPERATIONS. ALL DRAINAGE SYSTEMS AND OTHER UTILITIES SHOULD BE CONSTRUCTED FROM LOW GRADE TO HIGH

GRADE. INCOMPLETE WORK SHALL BE PROTECTED FROM SILTATION BY THE USE OF PERIMETER CONTROLS UNTIL THE SITE HAS BECOME FULLY STABILIZED.

9. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED A. BASE COURSE GRAVELS ARE INSTALLED IN AREAS TO BE PAVED;

 B. A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED; C. A MINIMUM OF 3" OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP RAP HAS BEEN INSTALLED; OR EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED.

9. IF, DURING CONSTRUCTION, IT BECOMES APPARENT THAT ADDITIONAL EROSION AND SEDIMENT CONTROL DEVICES ARE REQUIRED, THE OWNER SHALL BE REQUIRED TO INSTALL THE NECESSARY DEVICES OR

10. ALL STORMWATER FLOWS SHALL NOT BE DIRECTED TO THE STORMWATER MEASURES UNTIL ALL CONTRIBUTING AREAS HAVE BEEN DEEMED STABLE. ALL DITCHES AND SWALES SHALL BE STABILIZED PRIOR 1. COMPLETE GRADING ACTIVITIES AND WHEN COMPLETE, BEGIN TOPSOILING PROPOSED TURF AREAS USING

STOCKPILED LOAM SUPPLEMENTED WITH BORROW LOAM, IF NECESSARY, TO LEAVE THE SPECIFIED 12. FINE GRADE ALL TURF AREAS AND COMPLETE PERMANENT SEEDING AND LANDSCAPING BY HYDROSEEDING

WITH THE SPECIFIED SEED MIXTURE IMMEDIATELY AFTER FINE GRADING IS COMPLETED. ALL AREAS SHALL BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISH GRADE. 13. REMOVE TEMPORARY EROSION CONTROL MEASURES AFTER SEEDED AREAS HAVE ESTABLISHED THEMSELVES.

CONSTRUCTION SEQUENCE

ALL MEASURES IN THE PLAN SHALL MEET AS A MINIMUM THE BEST MANAGEMENT PRACTICES SET FORTH IN VOLUME 3 OF THE NEW HAMPSHIRE STORMWATER MANUAL "EROSION AND SEDIMENT CONTROLS DURING CONSTRUCTION" AS PUBLISHED AND AMENDED BY THE NEW HAMPSHIRE DEPARTMENT OF ENVIRONMENTAL SERVICES. 2. THIS PROJECT IS TO BE MANAGED IN A MANOR THAT MEETS THE REQUIREMENTS AND INTENT OF RSA 430:53 AND CHAPTER AGR

3800 RELATIVE TO INVASIVE SPECIES. 3. WHENEVER PRACTICAL, NATURAL VEGETATION SHALL BE RETAINED, PROTECTED OR SUPPLEMENTED. THE STRIPPING OF VEGETATION SHALL BE DONE IN A MANNER THAT MINIMIZES SOIL EROSION.

APPROPRIATE EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO LAND DISTURBANCE. 5. THE AREA OF DISTURBANCE SHALL BE KEPT TO A MINIMUM. DISTURBED AREAS REMAINING IDLE FOR MORE THAN 30 DAYS SHALL BE 5. MEASURES SHALL BE TAKEN TO CONTROL EROSION WITHIN THE PROJECT AREA. SEDIMENT IN RUNOFF WATER SHALL BE TRAPPED AND RETAINED WITHIN THE PROJECT AREA USING APPROVED MEASURES. 7. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED IN FUNCTIONING CONDITION UNTIL FINAL SITE

STABILIZATION IS ACCOMPLISHED. 8. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED AFTER FINAL SITE STABILIZATION. TRAPPED SEDIMENT AND OTHER DISTURBED SOIL AREAS RESULTING FROM THE REMOVAL OF TEMPORARY MEASURES SHALL BE PERMANENTLY STABILIZED WITHIN 30 DAYS UNLESS CONDITIONS DICTATE OTHERWISE. 9. THE TOWN OF MILFORD SHALL RESERVE THE RIGHT TO REQUIRE FURTHER EROSION CONTROL PRACTICES DURING CONSTRUCTION

SHOULD THEY FIND IT NECESSARY. 10. THE RESPONSIBLE PARTY SHALL INSTALL, INSPECT, REPORT, OPERATE, AND MAINTAIN ALL STORMWATER MANAGEMENT AND EROSION CONTROL MEASURES REQUIRED BY THESE PLANS. 11. TEMPORARY EROSION CONTROL MEASURES SHALL BE INSTALLED IN STRICT ACCORDANCE WITH PROJECT PLANS. IN ADDITION, SIMILAR

MEASURES SHALL BE INSTALLED WHERE AND WHEN THE FIELD CONDITION, OR FIELD OPERATION OF THE INDIVIDUAL SITE CONTRACTOR, MAY WARRANT. 12. ALL DISTURBED AREAS DESIGNATED TO BE TURF, SHALL RECEIVE A MINIMUM APPLICATION OF 4 INCHES OF LOAM (COMPACTED

THICKNESS), PRIOR TO FINAL SEEDING AND MULCHING. 13. IN THE EVENT THAT, DURING CONSTRUCTION OF ANY PORTION OF THIS PROJECT, A WINTER SHUTDOWN IS NECESSARY, THE CONTRACTOR SHALL STABILIZE ALL INCOMPLETE WORK AND PROVIDE FOR SUITABLE METHODS OF DIVERTING RUNOFF IN ORDER TO ELIMINATE SHEET FLOW ACROSS FROZEN SURFACES.

14. DUST SHALL BE CONTROLLED BY THE USE OF WATER AS NECESSARY THROUGHOUT THE CONSTRUCTION PERIOD, IN ACCORDANCE WITH 15. IN NO WAY ARE THOSE TEMPORARY EROSION CONTROL MEASURES INDICATED ON THESE PLANS TO BE CONSIDERED ALL INCLUSIVE. THE CONTRACTOR SHALL USE JUDGEMENT IN INSTALLING SUPPLEMENTARY EROSION CONTROL MEASURES WHERE AND WHEN SPECIFIC SITE CONDITIONS AND/OR CONSTRUCTION METHODOLOGIES MAY WARRANT.

16. EARTHWORK SHALL BE LIMITED TO THE AREAS WITHIN THE LIMITS OF CLEARING AS SHOWN ON THE PLAN. AT NO TIME SHALL MORE THAN FIVE (5) ACRES OF SITE AREA BE IN AN UNSTABLE CONDITION. NO GIVEN AREA OF THE SITE SHALL BE LEFT IN AN UNSTABILIZED CONDITION FOR A PERIOD OF TIME EXCEEDING THIRTY (30) CALENDAR DAYS. 17. THE SMALLEST PRACTICAL AREA SHALL BE DISTURBED DURING CONSTŔUCTION, BUT IN NO CASE SHALL EXCEED 5 ACRES AT ANY ONE TIME BEFORE DISTURBED AREAS ARE STABILIZED.

18. PERIMETER CONTROLS MUST BE INSTALLED PRIOR TO EARTHWORK. 19. EROSION CONTROL MEASURES USED SHALL BE INSPECTED AT LEAST WEEKLY AND WITHIN 24 HOURS AFTER 0.25" OF RAINFALL OR MORE. ALL DEFICIENCIES SHALL BE FIXED IN ORDER TO KEEP OPERATION EFFECTIVE. THEY SHALL BE CLEANED AND MAINTAINED AND OTHERWISE KEPT IN AN EFFECTIVE OPERATING MANNER THROUGHOUT THE CONSTRUCTION PERIOD. 20. ALL STORMWATER PRACTICES AND DRAINAGE SWALES ARE TO BE INSTALLED PRIOR TO ROUGH GRADING OF THE SITE. THEY SHOULD

BE FULLY STABILIZED PRIOR TO RECEIVING STORMWATER. PERIODIC INSPECTION AND MAINTENANCE TO MAINTAIN DESIGN INTENT IS 21. ALL DISTURBED AREAS DESIGNATED TO BE TURF, SHALL RECEIVE THE REQUIRED AMOUNT OF LOAM (COMPACTED THICKNESS), PRIOR TO FINAL SEEDING AND MULCHING.

22. IF DURING CONSTRUCTION A WINTER SHUTDOWN IS NECESSARY, THE CONTRACTOR SHALL STABILIZE ALL INCOMPLETE WORK AND PROVIDE FOR SUITABLE METHODS OF DIVERTING RUNOFF IN ORDER TO ELIMINATE SHEET FLOW ACROSS FROZEN SURFACES. 23. AN AREA SHALL BE CONSIDERED STABLE IF ONE OF THE FOLLOWING HAS OCCURRED:

A. BASE COURSE GRAVELS ARE INSTALLED IN AREAS TO BE PAVED; B. A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED;


A MINIMUM OF 3" OF NON-EROSIVE MATERIAL SUCH AS STONE OR

RIP RAP HAS BEEN INSTALLED; OR D. EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED

27. ALL CUT AND FILL SLOPES SHALL BE SEEDED AND MULCHED WITHIN 72 HOURS.

23. ALL DUST SHALL BE CONTROLLED BY THE USE OF WATER IN ACCORDANCE WITH ENV-A 1000. 24. IF, DURING CONSTRUCTION, IT BECOMES APPARENT THAT ADDITIONAL EROSION AND SEDIMENT CONTROL DEVICES ARE REQUIRED, THE OWNER SHALL BE REQUIRED TO INSTALL THE NECESSARY DEVICES OR CONSULT WITH THE ENGINEER. 25. JUTE MATTING INSTALLED TO CONFORM WITH THE RECOMMENDED BEST MANAGEMENT PRACTICE OUTLINED IN VOLUME 3 OF THE NEW HAMPSHIRE STORMWATER MANUAL 'EROSION AND SEDIMENT CONTROLS DURING CONSTRUCTION" ON ALL 3:1 SLOPES OR GREATER. 26. ALL ROADWAYS AND PARKING AREAS SHALL BE STABILIZED WITHIN 72 HOURS.

EROSION CONTROL NOTES



- ALL PROPOSED POST-DEVELOPMENT VEGETATED AREAS WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15TH, OR WHICH ARE DISTURBED AFTER OCTOBER 15TH, SHALL BE STABILIZED BY SEEDING AND INSTALLING EROSION CONTROL BLANKETS ON SLOPES GREATER THAN 3:1 AND SEEDING AND PLACING 3 TO 4 TONS OF MULCH PER ACRE, SECURED WITH ANCHORED NETTING, ELSEWHERE. THE PLACEMENT OF EROSION CONTROL BLANKETS OR MULCH AND NETTING SHALL NOT BE DONE OVER ACCUMULATED SNOW OR ON FROZEN GROUND AND SHALL BE COMPLETED IN ADVANCE OF THAW OR SPRING MELT EVENTS.
- 2. ALL DITCHES OR SWALES WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OCTOBER 15TH, OR WHICH ARE DISTURBED AFTER OCTOBER 15TH, SHALL BE STABILIZED WITH STONE OR EROSION CONTROL BLANKETS APPROPRIATE FOR THE DESIGN FLOW CONDITIONS. AFTER OCTOBER 15TH, INCOMPLETE ROAD SHALL BE PROTECTED WITH A MINIMUM OF 3 INCHES OF

WINTER CONSTRUCTION NOTES

CRUSHED GRAVEL (NHDOT 304.3).

- ALL AREAS TO BE SEEDED SHALL BE PREPARED TO PROVIDE A REASONABLY FIRM BUT FRIABLE SEED BED. SLOPED AREAS SHALL NOT BE LEFT TOO SMOOTH: THE SURFACE SHALL BE LEFT IN A RUFFLED CONDITION SUCH AS MAY BE PRODUCED BY THE USE OF TRACKED VEHICLES RUN UP AND DOWN THE SLOPES. SMOOTH COMPACTED SLOPES, SUCH AS FROM BLADING, WHICH MIGHT ALLOW THE FREE FLOW OF WATER DOWN THEM SHALL BE DISKED, HARROWED, DRAGGED WITH A CHAIN OR MAT, MACHINE-RAKED, OR HAND-WORKED TO GIVE THE EFFECT OF MINIATURE TERRACES, PARTICULARLY IN SILTY OR CLAYEY SOILS. THE SLOPES SHALL BE LEFT SMOOTH ENOUGH TO ENABLE MOWING.
- 3. LAWN AREAS, SUCH AS WHERE LOAM HAS BEEN SPREAD, SHALL BE PREPARED FOR SEEDING. THE LOAM SHALL BE SPREAD UPON THE PREVIOUSLY PREPARED SUBGRADE SURFACE TO THE DEPTH OF 4" ± 1/2" UNLESS OTHERWISE SPECIFIED AND SHALL BE RAKED CAREFULLY TO REMOVE ALL OBJECTIONABLE MATERIALS LOAM SHALL BE SPREAD IN SUCH A MANNER AS TO ESTABLISH A LOOSE, FRIABLE SEEDBED. IN ORDER TO MAINTAIN A CONSISTENT GRADE, LOAM PLACED ADJACENT TO LAWNS OR WHERE DIRECTED SHALL BE COMPACTED WITH A ROLLER WEIGHING APPROXIMATELY 100 POUNDS PER FOOT OF ROLLER WIDTH. AL DEPRESSIONS EXPOSED DURING THE ROLLING PROCEDURE SHALL BE FILLED WITH ADDITIONAL LOAM, AND
- 4. LOAM SHALL CONSIST OF LOOSE FRIABLE TOPSOIL WITH NO ADMIXTURE OF REFUSE OR MATERIAL TOXIC T PLANT GROWTH. LOAM SHALL BE FREE OF VIABLE PARTS OF PROHIBITED INVASIVE PLANTS LISTED IN TABLE 3800.1 OF PART AGR 3800. LOAM SHALL BE GENERALLY FREE FROM STONES, LUMPS, STUMPS, OR SIMILAR OBJECTS LARGER THAN 2"IN GREATEST DIAMETER, SUBSOIL, ROOTS, AND WEEDS. THE MINIMUM AND MAXIMUM PH VALUE SHALL BE FROM 5.5 TO 7.6. LOAM SHALL CONTAIN A MINIMUM OF 3 PERCENT AND A MAXIMUM OF 10 PERCENT OF ORGANIC MATTER AS DETERMINED BY LOSS BY IGNITION. NOT MORE THAN 65 PERCENT SHALL PASS A NO. 200 SIEVE AS DETERMINED BY THE WASH TEST IN ACCORDANCE WITH ASTM D 1140. IN NO INSTANCE SHALL MORE THAN 20% OF THAT MATERIAL PASSING THE NO. 4 SIEVE CONSIST OF CLAY SIZE
- ALL AREAS TO BE SEEDED SHALL MEET THE SPECIFIED GRADES AND SHALL BE FREE OF GROWTH AND DEBRIS 6. CARE SHALL BE TAKEN TO PREVENT THE FORMATION OF LOW PLACES AND POCKETS WHERE WATER WILL
- WHERE RYEGRASS HAS BEEN PLANTED FOR TEMPORARY EROSION CONTROL AND HAS NOT BEEN ELIMINATED PRIOR TO THE COMPLETION OF THE WORK, SUCH AREAS SHALL BE DISC-HARROWED AT LEAST 3"DEEP AND SEEDED WITH PERMANENT GRASSES TO PREVENT THE RYEGRASS FROM RESEEDING AND BECOMING COMPETITIVE WITH AND RETARDING DEVELOPMENT OF THE PERMANENT COVER.
- 8. FERTILIZER SHALL BE UNIFORMLY APPLIED. THE RATE OF APPLICATION SHALL BE A RATE OF 2.0 POUNDS OF NITROGEN PER 1,000 SQUARE FEET. NOT LESS THAN THREE MONTHS SHALL ELAPSE BETWEEN THE INITIAL FERTILIZATION AND THE REFERTILIZATION. NO REFERTILIZATION WILL BE ALLOWED BETWEEN NOVEMBER 1, OF WHEN THE GROUND HAS FROZEN, AND THE FOLLOWING APRIL 1, OR BETWEEN JUNE 1 AND THE FOLLOWING SEPTEMBER 1. REFERTILIZATION WILL BE ALLOWED BETWEEN AUGUST 15 AND 31 ONLY WHEN IT IS DETERMINED THAT THE PERMANENT GRASSES HAVE DEVELOPED WELL AND FEW WEEDS HAVE APPEARED, AND SUCH

REFERTILIZATION WILL NOT TEND TO PROMOTE THE GROWTH OF NOXIOUS WEEDS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTING AND CARING FOR SEEDED AREAS UNTI ACCEPTANCE OF THE WORK. CONTRACTOR SHALL REPAIR AT HIS OWN EXPENSE ANY DAMAGE TO SEEDED AREAS CAUSED BY PEDESTRIAN OR VEHICULAR TRAFFIC OR OTHER CAUSES.

10. THE SEEDED AREAS SHALL BE CAREFULLY AND SUITABLY WATERED AS NECESSARY TO PRODUCE SATISFACTORY GROWTH. 11. AREAS SEEDED WITH PARK SEED SHALL BE MOWED WHENEVER NECESSARY TO KEEP THE GROWTH BETWEEN

AND 6" IN ORDER TO ALLOW LIGHT TO PENETRATE TO THE SHORTER, SLOWER GROWING SPECIES IN THE 12. AREAS SEEDED WITH SLOPE SEED MAY BE ORDERED MOWED WHENEVER THE CONTRACT EXTENDS INTO A SECOND GROWING SEASON. WEEDS GROWING IN AREAS SEEDED WITH THE SLOPE SEED SHALL BE CUT BACK

TO PREVENT THEM FROM DOMINATING THE DESIRED GRASS PLANTS 13. SELECT ONE OF THE GRASS/LEGUME MIXES BASED ON THE PERCENT WEIGHT PASSING A NO. 200 SIEVE AS OUTLINED ABOVE. MIX 2 IS RECOMMENDED IF SUPPRESSION OF WOODY GROWTH IS DESIRED AND THERE ARE MORE THAN 15 PERCENT FINES. THE STANDARD CONSERVATION MIXES AVAILABLE FROM LOCAL SEED SUPPLIERS ARE NOT RECOMMENDED ON DROUGHTY SITES. THESE MIXES USUALLY PROVIDE A GREEN COVER

VERY QUICKLY, BUT THE PLANT SPECIES BEGIN TO DIE IN 2-4 YEARS ON STERILE AND DROUGHTY SITES. 14. FOR MIX 1, IN LIEU OF A SOIL TEST, LIME AT THE RATE OF 1 TON/ACRE (50 LBS/1,000 SQ FT). FERTILIZI WITH 500 LBS/ACRE (11 LBS/1,000 SQ FT) OF 10-20-20 OR EQUIVALENT. INCORPORATE LIME, FERTILIZER AND SEED USING RAKES IF SEEDING IS DONE BY HAND. IT IS STRONGLY RECOMMENDED TO USE A BULLDOZER TO "TRACK" THE SITE AFTER SEEDING. TRACKING WILL INCORPORATE THE LIME, FERTILIZER, AND SEED TO PROMOTE SEED GERMINATION. FOR MIXES 2 & 3, IN LIEU OF A SOIL TEST, LIME AT THE RATE OF TONS/ACRE (90 LBS/1,000 SQ FT). FERTILIZE WITH 500 LBS/ACRE (11 LBS/1,000 SQ FT) OF 10-20-20 OR EQUIVALENT. THE SEED NEEDS TO BE INCORPORATED TO ENSURE SUCCESS AND TO SHORTEN ESTABLISHMENT TIME. THIS IS ESPECIALLY TRUE OF MIXES 1 AND 2, AND IS MOST CRITICAL FOR THE LARGE SEEDED LEGUMES IN MIX 2. ON THE FLATTER SLOPES, USE A BULLDOZER TO "TRACK IN" THE SEED.

15. WHEN MULCHING FOR MIX 1, WEED FREE MULCH, CLEAN STRAW IS RECOMMENDED. MULCH AT THE MAXIMUM RATE OF 500-700 LBS/ACRE. HIGHER MULCHING RATES AND MULCH WITH WEED SEED CONTENT WILL INHIBIT SEEDING SUCCESS SIGNIFICANTLY. IF THE EROSION HAZARD IS LOW AND THE SEED IS INCORPORATED MULCHING IS NOT NECESSARY FOR SEEDING SUCCESS. DO NOT APPLY MULCH PRIOR TO TRACKING WITH A BULLDOZER. WHEN MULCHING FOR MIXES 2 & 3, MULCH WITH WEED FREE HAY OR STRAW AND MULCH AT THE RATE OF 2-3 TONS/ACRE FOR MIX 2 AND 12 TONS/ACRE FOR MIX 3. THE HIGHER MULCHING RATE IS RECOMMENDED WHERE SEED INCORPORATION IS DIFFICULT. THIS IS ESPECIALLY CRITICAL FOR MIX 2.

16. WHEN SEEDING LARGE AREAS AND/OR STEEP SLOPES APPLY LIME, SEED, AND FERTILIZER WITH HYDROSEEDER AND, DEPENDING ON THE CONSISTENCY OF THE SOIL MATERIAL, STEEPNESS OF SLOPE, AND SEED MIXTURE USED: (A) PRESS THE SEED INTO THE SOIL BY TRACKING WITH A BULLDOZER, OR (B) COVER THE SEED BY WALKING BACK AND FORTH OVER STEEP LOOSE SANDY SLOPES, OR (C) APPLY MULCH AND A TACKIFIER TO HOLD THE MULCH IN PLACE. WHEN SEEDING FLAT TO GENTLY SLOPING AREAS (2:1 SLOPES MAXIMUM) APPLY LIME, SEED AND FERTILIZER USING FARM TYPE SPREADERS AND TRACK THE SITE WITH A BULLDOZÉR OR APPLY MULCH.

17. PRIMARY SEEDING DATES BEGIN AS SOON AS THE SNOW MELTS IN THE SPRING AND ENDS MAY 15. THI IMPORTANCE OF EARLY SEEDING CANNOT BE OVEREMPHASIZED. THIS IS ESPECIALLY TRUE FOR MIX DEPENDING ON WEATHER CONDITIONS, SUBSTANTIAL FAILURE CAN BE EXPECTED IF SEEDING IS DONE LATER LATE SUMMER AND EARLY FALL SEEDLINGS ARE NOT RECOMMENDED FOR MIZES 1 AND 2. IF LATE SEEDINGS OF MIXES 1 AND 2 ARE NECESSARY, THEY SHOULD BE DONE AFTER OCTOBER 20 TO PREVENT FAL GERMINATION AND SUBSEQUENT WINTERKILL. MIX 3 CAN ALSO BE SEEDED FROM AUGUST 15 TO SEPTEMBER

18. THE PLANT SPECIES IN MIXES 1 AND 2 GERMINATE AND GROW SLOWLY. COMPLETE COVER MAY NOT OCCUR FOR 2-4 YEARS. HOWEVER, A WELL-ESTABLISHED STAND WILL ENDURE FOR YEARS. FOLLOW-UP SEEDING MAY BE NEEDED TO ESTABLISH VEGETATION ON THE MORE DIFFICULT PARTS OF SOME SITES. THE NEED TO DO FOLLOW-UP SEEDING CAN BE DETERMINED THE YEAR AFTER THE INITIAL PLANTING.

MIX 1 (WARM SEASO	N GRASSES)
KIND OF SEED	POUNDS/ACRE
SWITCHGRASS TRAILBLAZER	6
BIG BLUESTEM NIAGARA	4
LITTLE BLUESTEM	2
SAND LOVEGRASS	4

MIX 2 (LEGUMES AND COOL	SEASON GRASSES)
KIND OF SEED	POUNDS/ACRE
FLATPEA	10
PERENNIAL PEA	2
CROWN VETCH	10
TALL FESCUE	10

MIX 3 (COOL SEASON GRASS	SES AND LEGUMES)
KIND OF SEED	POUNDS/ACRE
TALL FESCUE	20
REDTOP	2
BIRDSFOOT TREFOIL	8

TURF ESTABLISHMENT SPECIFICATIONS

- SECONDARY CONTAINMENT EQUIPMENT USED DURING MOBILE FUELING SHOULD BE SIZED TO CONTAIN THE MOST LIKELY VOLUME OF FUEL TO BE SPILLED DURING A FUEL TRANSFER.
- PORTABLE CONTAINMENT EQUIPMENT SHOULD BE POSITIONED TO CATCH ANY FUEL SPILLS DUE TO OVERFILLING THE EQUIPMENT AND ANY OTHER SPILLS THAT MAY OCCUR AT OR NEAR THE FUEL FILLER PORT TO THAT EQUIPMENT. THE SELECTION OF CONTAINMENT EQUIPMENT AND ITS POSITIONING AND USE SHOULD TAKE INTO ACCOUNT ALL OF THE DRIP POINTS ASSOCIATED WITH THE FUEL FILLING PORT AND THE HOSE FROM THE FUEL DELIVERY TRUCK.

. SECONDARY CONTAINMENT FOR OUTDOOR STORAGE AREAS (FOR FUEL OR OTHER REGULATED SUBSTANCES) MUST BE COVERED WITH A ROOF, PLASTIC SHEETING, OR WATERPROOF TARPAULINS TO KEEP CONTAINERS DRY, EXCEPT WHEN MATERIALS ARE BEING ADDED OR REMOVED. THE AREA MUST BE KEPT FREE OF RAIN, SNOW, AND ICE TO ENSURE SUFFICIENT CONTAINMENT VOLUME REMAINS TO CONTAIN A RELEASE FROM THE LARGEST STORAGE TANK. FOR RELATIVELY SMALL STORAGE AREAS, SPILL CONTAINMENT PALLETS AND COVERS ARE COMMERCIALLY

5. IF ANY OF THE FOLLOWING OCCURS, THE SPILL MUST BE IMMEDIATELY REPORTED TO THE NHDES AT (603) 271-3899 OR STATE POLICE AT (603) 223-4381 AFTER 4 P.M. ON WEEKDAYS OR ON WEEKENDS:

THE SPILL IS 25 GALLONS OR MORE. THE SPILL IS NOT CONTAINED IMMEDIATELY

THE SPILL AND CONTAMINATION ARE NOT COMPLETELY REMOVED WITHIN 24 HOURS.

PERSONNEL MUST ATTEND TO THE FUELING PROCESS TO ENSURE THAT ANY SPILLS WILL BE OF LIMITED VOLUME.

D. THERE IS IMPACT OR POTENTIAL IMPACT TO GROUNDWATER OR SURFACE WATER.

MOBILE FUELING NOTES




		REVISIONS	
No.	DATE	COMMENTS	BY
-	12/20/24	PROJECT SUBMITTAL	ЭD
2	2/3/25	REVISED PER CITY COMMENTS	JD
3	5/9/25	REVISED PER CITY COMMENTS	٩
4	7/9/25	REVISED PER CITY COMMENTS	ar
5	7/24/25	ADDITIONAL WELL LOCATIONS	an
9	8/11/25	REVISED PER CITY COMMENTS	a,

ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101 603.518.8030

www.GraniteEng.com




LOCATION **KEENE TAX MAP 215 LOTS 7 & 8 SULLIVAN TAX MAP 5 LOTS 46 & 46-1** 57 ROUTE 9 **KEENE & SULLIVAN, NEW HAMPSHIRE CHESHIRE COUNTY**

GORDON SERVICES KEENE

DETAILS

23-0201-1 MAY 9, 2025 22 OF 23



- CONSTRUCTION NOTES:


 1. IT IS CRITICAL TO INSTALL LEVEL SPREADERS AT A ZERO PERCENT GRADE ALONG THE LENGTH OF THE DISCHARGE LIP. FLOW MUST DISCHARGE UNIFORMLY ALONG THE LENGTH OF THE SPREADER. 2. CARE MUST BE EXERCISED IN SITING THE SPREADER, SO THAT IT DISCHARGES ONTO A GENTLY SLOPING GRADE, WHERE RUNOFF EXITING THE SPREADER WILL NOT
- RE-CONCENTRATE AND CAUSE EROSION. A SLOPE THAT IS CONCAVE IN SHAPE (SUCH AS A SHALLOW SWALE) IS NOT SUITABLE FOR RECEIVING DISCHARGE FROM A LEVEL SPREADER. SUITABLE SLOPES ARE PLANAR OR CONVEX IN SHAPE, SO THAT FLOW WILL CONTINUE AS DISPERSED SHEET FLOW ACROSS THE SITE. 3. IT IS ESSENTIAL TO STABILIZE THE OUTLET LIP OF THE SPREADER, AND TO DISCHARGE ONTO A WELL STABILIZED RECEIVING AREA (PREFERABLY UNDISTURBED VEGETATION) TO

1. INSPECT AT LEAST ONCE ANNUALLY FOR ACCUMULATION OF SEDIMENT AND DEBRIS AND FOR SIGNS OF EROSION WITHIN APPROACH CHANNEL, SPREADER CHANNEL OR DOWN-SLOPE OF THE SPREADER.

- REMOVE DEBRIS WHENEVER OBSERVED DURING INSPECTION. REMOVE SEDIMENT WHEN ACCUMULATION EXCEEDS 25% OF SPREADER CHANNEL DEPTH. 4. MOW AS REQUIRED BY LANDSCAPING DESIGN. AT A MINIMUM, MOW ANNUALLY TO CONTROL WOODY VEGETATION WITHIN THE SPREADER.
- SNOW SHOULD NOT BE STORED WITHIN OR DOWN-SLOPE OF THE LEVEL SPREADER OR ITS APPROACH CHANNEL.
- REPAIR ANY EROSION AND RE-GRADE OR REPLACE STONE BERM MATERIAL, AS WARRANTED BY INSPECTION. RECONSTRUCT THE SPREADER IF DOWN-SLOPE CHANNELIZATION INDICATES THAT THE SPREADER IS NOT LEVEL OR THAT DISCHARGE HAS BECOME CONCENTRATED AND CORRECTIONS CANNOT BE MADE THROUGH MINOR RE-GRADING.

LEVEL SPREADER DETAIL

NOT TO SCALE



Wood Turtle

New Hampshire Species of Special Concern

Contact NHFG Wildlife Biologist if observed within your project site: Josh Megyesy 603-271-1127 or 978-578-0802c (call or text)

 Turtles may be attracted to disturbed ground during nesting season (May 15th – July 15th) Turtles are most active from April 15th – October 15th

Identifying traits

- Neck and forelimbs are orange
- Highly sculpted shell with each large scute taking on an irregular pyramidal shape
- Adults can be 5-8 inches long

- Wooded areas near streams Uplands surrounding streams
- · Stream channel or associated wetland





NOTE: It is illegal to remove a wood turtle from the wild



Immediately report nesting turtles, suspected nesting turtles or suspected nest sites to NHFG Wildlife Biologist.

All other observation of this species shall be reported to NHFG via email at NHFGReview@wildlife.nh.gov. Include in the email subject line: NHBxx-xxx, Project Name, Wildlife Observation. Photo documentation, location, date/time of observation

State laws pertaining to this species RSA 207:1, FIS 804.02, FIS 1401.03 (a)

RARE TURTLE FLYERS

ALL OBSERVATIONS OF THREATENED OR ENDANGERED SPECIES SHALL BE

REPORTED IMMEDIATELY TO THE NEW HAMPSHIRE FISH AND GAME DEPARTMENT

NONGAME AND ENDANGERED WILDLIFE ENVIRONMENTAL REVIEW PROGRAM BY

PHONE AT 603-271-2461 AND BY EMAIL AT NHFGREVIEW@WILDLIFE.NH.GOV. EMAIL SUBJECT LINE: NHB22-1680, NHB21-0316, KEENE SAND AND GRAVEL, WILDLIF

PHOTOGRAPHS OF THE OBSERVED SPECIES AND NEARBY ELEMENTS OF HABITAT

OR AREAS OF LAND DISTURBANCE SHALL BE PROVIDED TO NHF&G IN DIGITAL

IN THE EVENT A THREATENED OR ENDANGERED SPECIES IS OBSERVED ON THE

PROJECT SITE DURING THE TERM OF THE PERMIT, THE SPECIES SHALL NOT BE

DISTURBED. HANDLED. OR HARMED IN ANY WAY PRIOR TO CONSULTATION WITH

NHF&G AND IMPLEMENTATION OF CORRECTIVE ACTIONS RECOMMENDED BY NHF&G,

IF ANY, TO ASSURE THE PROJECT DOES NOT APPRECIABLY JEOPARDIZE THE

CONTINUED EXISTENCE OF THREATENED AND ENDANGERED SPECIES AS DEFINED IN

THE NHF&G, INCLUDING ITS EMPLOYEES AND AUTHORIZED AGENTS, SHALL HAVE

FORMAT AT THE ABOVE EMAIL ADDRESS FOR VERIFICATION AS FEASIBLE.

ACCESS TO THE PROPERTY DURING THE TERM OF THE PERMIT.

WILDLIFE PROTECTION NOTES:

SPECIES OBSERVATION.

NOT TO SCALE

DS-150 **EQUIVALENT**

- 1. PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED
- BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN A 6" (15cm) DEEP X 6" (15cm) WIDE TRENCH WITH APPROXIMATELY 12" (30cm) OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" (30cm) APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" (30cm) PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL. SECURE BLANKET OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" (30cm) APART ACROSS THE WIDTH OF THE BLANKET.
- ROLL THE BLANKETS (A) DOWN or (B) HORIZONTALLY ACROSS THE SLOPE. BLANKETS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL BLANKETS MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/ STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING OPTIONAL DOT SYSTEM STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
- THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY 2"-5" (5cm-12.5cm) OVERLAP DEPENDING ON BLANKET TYPE. TO ENSURE PROPER SEAM ALIGNMENT, PLACE THE EDGE OF THE OVERLAPPING BLANKET (BLANKET BEING INSTALLED ON TOP) EVEN WITH THE COLORED SEAM STITCH ON THE PREVIOUSLY INSTALLED
- CONSECUTIVE BLANKETS SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" (7.5cm) OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" (30cm) APART ACROSS ENTIRE BLANKET WIDTH. NOTE: *IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" (15cm) MAY BE NECESSARY TO PROPERLY SECURE THE BLANKETS.
- THERE SHALL BE NO PLASTIC, OR MULTIFILAMENT OR MONOFILAMENT POLYPROPYLENE NETTING OR MESH WITH AN OPENING SIZE OF GREATER THAN 1/8 INCHES MATERIAL UTILIZED.

EROSION CONTROL BLANKET DETAIL

(30 cm)

PROTECTED SPECIES INFORMATION:

WOOD TURTLE (GLYPTEMYS INSCULPTA)

NH CONSERVATION STATUS: SPECIES OF SPECIAL CONCERN, WILDLIFE ACTION PLAN SPECIES IN GREATEST NEED OF CONSERVATION. LEGALLY PROTECTED IN NEW HAMPSHIRE: POSSESSION, SALE, IMPORT, AND TAKE (HARM, HARASS, INJURING, KILLING) IS ILLEGAL.

STATE RANK STATUS: VULNERABLE TO EXTIRPATION AND EXTINCTION.

DISTRIBUTION: THROUGHOUT NH EXCEPT REGIONS OF HIGH ELEVATION.

DESCRIPTION: A 5-8 INCH TURTLE CHARACTERIZED BY ITS HIGHLY SCULPTED SHELL WHERE EACH LARGE SCUTE TAKES AN IRREGULAR PYRAMIDAL SHAPE. THE NECK AND FORELIMBS ARE ORANGE.


HABITAT: FOUND IN SLOW-MOVING STREAMS AND CHANNELS WITH SANDY BOTTOMS. EXTENSIVE USE OF TERRESTRIAL HABITATS DURING SUMMER. INCLUDING FLOODPLAINS. MEADOWS, WOODLANDS, FIELDS, AS WELL AS WETLANDS.


LIFE HISTORY: LAY 4-12 EGGS IN SHALLOW DEPRESSIONS IN SANDY, WELL-DRAINED SOILS. NEST SITES ARE USUALLY NEAR STREAMS BUT MAY ALSO BE IN CLEARINGS. AGRICULTURAL FIELDS, OR OTHER DISTURBED AREAS. HIBERNATE IN SLOW-MOVING STREAMS AND RIVERS UNDER RIVERBANKS, ROOT MASSES, OR WOODY DEBRIS.

CONSERVATION THREATS: ROAD MORTALITY, HABITAT LOSS AND FRAGMENTATION, STREAM ALTERATION, HUMAN COLLECTION, AND INCREASED ABUNDANCE OF SUBSIDIZED

SOURCE: NEW HAMPSHIRE FISH AND GAME DEPARTMENT © HTTPS: //WILDLIFE.STATE.NH.US/WILDLIFE/PROFILES/WOOD-TURTLE.HTML

NOT TO SCALE






1- 2 N 4 U G

GRANITE ENGINEERING

civil engineering ● land planning ● municipal services

> Dow Street, Tower 2, Suite 421 New Hampshire 03101

603.518.8030



LOCATION **KEENE TAX MAP 215 LOTS 7 & 8 SULLIVAN TAX MAP 5 LOTS 46 & 46-1** 57 ROUTE 9 **KEENE & SULLIVAN, NEW HAMPSHIRE** CHESHIRE COUNTY

GORDON SERVICES KEENE

DETAILS

23-0201-1 MAY 9, 2025 23 OF 23

TEST PIT LOGS